

July 2, 2019

JAMES BULLOCK DEAN, SCHOOL OF PHYSICAL SCIENCES

RE: <u>May 2019 Air Monitoring Report for Rowland Hall 4th Floor, Room 411, Service Level, Electrical Room, &</u> <u>Stairwell #2</u>

Dear Dean Bullock,

The attached report from Omega Environmental, dated June 27, 2019, provides air monitoring results during asbestosrelated construction activities on the 4th Floor - Room 411, Service Level – Electrical Room, & Stairwell #2 of Rowland Hall, for the period of May 8 through 20, 2019.

We have reviewed the report, including the air sample measurements. Based on our review, the air sample data has been determined to meet the Environmental Protection Agency (EPA) clearance criteria of 0.01 fibers per cubic centimeters of air (f/cc), which means the air quality in public spaces met or exceeded all applicable standards.

If you have any questions regarding the environmental health and safety of Rowland Hall, please don't hesitate to contact me via phone (**949.824.4817**) or email (**amsamala@uci.edu**). After hours calls may be directed to 949.824.6200.

If you have any questions regarding the construction activities in Rowland Hall, please contact Design and Construction Services Senior Project Manager Chris Schneider via email (**jcshne1@uci.edu**).

We look forward to a safe and successful completion of the Rowland Hall fire life safety improvement project. Please let us know if you have any questions.

Sincerely,

Alvin Samala Industrial Hygiene Manager Environmental Health and Safety

Attachment



Asbestos Air Monitoring Summary Report University of California, Irvine Rowland Hall – 4th Floor, Room 411 Service Level Electrical Room and Stairwell #2 Irvine, California 92618

> Project Number 2019-3250UCI June 27, 2019

Prepared For:

Susan Robb University of California, Irvine 4600 Health Science Road Irvine, California 92697 Prepared By:

Navid Salari Omega Environmental Services 4570 Campus Drive, Suite 30 Newport Beach, California 92660

Navid Salari

Sr. Project Manager, CAC #94-1597

Steve Rosas Senior Project Manager

Principal, CAC #92-0284



TABLE OF CONTENTS

1.	EXECUTIVE SUMMARY	1
2.	AIR SAMPLE RESULTS	1

ATTACHMENT A

PCM Air Sample Results, Daily Notes and Inspectors' Certifications



1. EXECUTIVE SUMMARY

The following is an air monitoring summary report for the Rowland Hall (4th Floor Room 411, Service Level Electrical Room and Stairwell #2) Fire Life Safety (FLS) project located at the University of California, Irvine (UCI) in Irvine California. The abatement contractor scope of work consisted of the following asbestos related activities:

- Work area preparation;
- Removal of non-asbestos ceiling tiles;
- Clean-up of asbestos-containing debris on ceiling tiles and assistance during the installation of fire sprinkler system; and
- Spot removal of asbestos-containing above ceiling materials as necessary.

Project oversight and air monitoring was performed by Christopher Canas, a California Certified Site Surveillance Technician (CSST #16-5978) with Omega Environmental Services, Inc. (Omega). The above activities were performed from May 6 through May 20, 2019. The monitoring was performed at the direction of the UCI Environmental Health and Safety (EH&S) and Navid Salari, a California Certified Asbestos Consultant (CAC# 94-1557) with Omega. Attachment A includes copies of the air sample results, daily notes and inspectors' certifications.

2. AIR SAMPLE RESULTS

Perimeter and clearance air samples were collected during and at the completion of the asbestos related activities. The purpose of the area air monitoring was to measure the airborne fiber concentrations outside the containment to determine the effectiveness of the isolation methods employed during the asbestos related activities. Clearance air samples were collected inside the work area following the completion of the asbestos related activities.

Analyses were performed using the Phase Contrast Microscopy (PCM) analytical methodology as described in National Institute for Occupational Safety and Health (NIOSH) 7400 A protocol. Omega's representatives are NIOSH-582¹ certified and analyzed the collected air samples at the site. Table 1 provides a summary of the air sample results:

		Table 1 - Air Sample Results	
Date	Sample #	Sample Locations / Work Activity	Result (f/cc)
05/08-09/19	01	4 th Floor, outside work area, decontamination unit, clean room / ceiling tile removal	< 0.002
05/08-09/19	02	4 th Floor, outside work area, hallway by decontamination unit / ceiling tile removal	<0.002
05/08-09/19	03	4th Floor, outside work area, by negative air machine / ceiling tile removal	< 0.002
05/09-10/19	1	Service floor, outside work area, electrical room / spot abatement	0.003

Table 1 - Air Sample Results

¹ NIOSH-582 or equivalent - Individual trained to analyze samples by Phase Contrast Microscopy

Asbestos Air Monitoring Summary Report University of California, Irvine Rowland Hall – 4th Floor, Room 411, Electrical Room and Stairwell #2 Irvine, California



Date	Sample #	Sample Locations / Work Activity	Result (f/cc)
05/09-10/19	2	Service floor, outside work area, electrical room, perimeter / spot abatement	
05/09-10/19	3	Service floor, outside work area, electrical room, perimeter / spot abatement	
05/09-10/19	4	Service floor, inside work area, electrical room / air clearance	
05/09-10/19	5	Service floor, inside work area, electrical room / air clearance	0.004
05/09-10/19	1	2 nd floor, stairwell #2, outside work area, perimeter / Pipe insulation removal	< 0.002
05/09-10/19	2	2 nd floor, stairwell #2, outside work area, perimeter / Pipe insulation removal	< 0.002
05/09-10/19	3	2 nd floor, stairwell #2, outside work area, perimeter / Pipe insulation removal	< 0.002
05/09-10/19	4	2 nd floor, stairwell #2, inside work area / air clearance	< 0.002
05/09-10/19	5	2 nd floor, stairwell #2, inside work area / air clearance	0.002
05/10-11/19	1	3 rd floor hallway / None	< 0.002
05/10-11/19	2	4 th floor, outside work area, decontamination unit / spot abatement	0.004
05/10-11/19	3	4th floor, outside work area, hallway / spot abetment	0.002
05/10-11/19	4	4 th floor, outside work area, negative air machine exhaust / spot abatement	0.003
05/10-11/19	5	4th floor, outside work area hallway / spot abatement	0.003
05/10-11/19	6	5 th floor, hallway / None	< 0.002
05/11 12/10	1	4th cl. · · · 1 1 (D. 411) / · 1	0.002
05/11-12/19	1	4 th floor, inside work area (Room 411) / air clearance	0.003
05/11-12/19	2	4 th floor, inside work area (Room 411) / air clearance	0.003
05/11-12/19	3	4 th floor, inside work area (Room 411) / air clearance	
05/13-14/19	1	3 rd floor, hallway / standpipe demolition	< 0.002
05/13-14/19	2	4 th floor, outside work area, decontamination unit / cosco install main and lines	< 0.002
05/13-14/19	3	4th floor, outside work area, hallway / cosco install main and lines	< 0.002
05/13-14/19	4	4 th floor, outside work area, negative air machine exhaust / cosco install main and lines	< 0.002
05/13-14/19	5	4th floor, outside work area, hallway / cosco install main and lines	< 0.002
05/13-14/19	6	5 th floor, hallway / standpipe demolition	< 0.002
05/14-15/19	1	3 rd floor, hallway / standpipe demolition	< 0.002
05/14-15/19	2	4 th floor, outside work area, decontamination unit / cosco install main and lines	0.003
05/14-15/19	3	4 th floor, outside work area, hallway / cosco install main and lines	< 0.002
05/14-15/19	4	4 th floor, outside work area, negative air machine exhaust / cosco install main and lines	0.003
05/14-15/19	5	4th floor, outside work area, hallway / cosco install main and lines	< 0.002
05/14-15/19	6	5 th floor, hallway / standpipe demolition	< 0.002
05/15-16/19	1	3 rd floor, hallway / standpipe demolition	< 0.002
05/15-16/19		4 th floor, outside work area, decontamination unit / cosco install main and lines	<0.002
	2		
05/15-16/19	3	4 th floor, outside work area, hallway / cosco install main and lines 4 th floor, outside work area, negative air machine exhaust / cosco install main and	< 0.002
05/15-16/19	4	lines	< 0.002
05/15-16/19	5	4th floor, outside work area, hallway / cosco install main and lines	< 0.002

Project Number 2019-3250UCI June 27, 2019 Asbestos Air Monitoring Summary Report University of California, Irvine Rowland Hall – 4th Floor, Room 411, Electrical Room and Stairwell #2 Irvine, California



Date	Sample #	Sample Locations / Work Activity	Result (f/cc)
05/15-16/19	6	5 th floor, hallway / standpipe demolition	
05/16-17/19	1	3 rd floor, hallway / standpipe demolition	< 0.002
05/16-17/19	2	4th floor, outside work area, decontamination unit / cosco install main and lines	< 0.002
05/16-17/19	3	4th floor, outside work area, hallway / cosco install main and lines	< 0.002
05/16-17/19	4	4 th floor, outside work area, negative air machine exhaust / cosco install main and lines	< 0.002
05/16-17/19	5	4th floor, outside work area, hallway / cosco install main and lines	< 0.002
05/16-17/19	6	5 th floor, hallway / standpipe demolition	< 0.002
05/17-18/19	1	3 rd floor, hallway / standpipe demolition	< 0.002
05/17-18/19	2	4 th floor, outside work area, decontamination unit / cosco install main and lines	< 0.002
05/17-18/19	3	4 th floor, outside work area, hallway / cosco install main and lines	
05/17-18/19	4th floor, outside work area, pagetive air machine exhaust (access install main and		< 0.002
05/17-18/19	5	4 th floor, outside work area, hallway / cosco install main and lines	
05/17-18/19	6	5 th floor hallway / standpipe demolition	
05/18-19/19	1	4 th floor, outside work area, decontamination unit / BNB replacing ceiling tiles, ECG clean up	
05/18-19/19	2	4th floor, outside work area, hallway / BNB replacing ceiling tiles, ECG clean up	< 0.002
05/18-19/19	4^{th} floor, outside work area, negative air machine exhaust / BNB replacing ceiling		< 0.002
05/18-19/19	4	5 th floor hallway elevators / None	
05/18-19/19	5	3 rd floor, hallway / None	
5/20/10	1		
5/20/10	1	4 th floor, inside work area (Room 411) / Final air clearance	
5/20/10	2	4 th floor, inside work area (Room 411) / Final air clearance	
5/20/10	3	4 th floor, inside work area (Room 411) / Final air clearance	< 0.002

f/cc – Fibers per cubic centimeter

Based on the results of the PCM analyses, all samples were found to contain fiber concentrations less than the EPA Clearance Criteria of 0.01 f/cc.



Attachment A

Asbestos Project Air Monitoring Data Sheet

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall – 4th Floor, Room 411	
Sample Date:	05/08-09/2019	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Chris Canas	ENVIRONMENTAL
Date Analyzed:	05/09/2019	

Sample ID: 01	Start time: 2215	End time: 0515
Sample location: 4 th Floor – outside work area,	Flow rate (LPM): 3.0	
decontamination unit, clean room		
	Total time: 420	Total volume: 1260
Work activity: Ceiling tile removal	No of fibers: 3.5	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample ID: 02	Start time: 2216	End time: 0516	
Sample location: 4 th Floor – outside work area,	Flow rate (LPM): 3.0		
hallway, by decontamination unit			
	Total time: 420	Total volume: 1260	
Work activity: Ceiling tile removal	No of fibers: 4.5	No of fields: 100	
	Airborne fiber concentration (fibers/cc): <0.002		
Other comments:			

Sample ID: 03	Start time: 0600	End time: 1400	
Sample location: 4 th Floor – outside work area, by	Flow rate (LPM): 3.0		
negative air machine exhaust			
	Total time: 420	Total volume: 1260	
Work activity: Ceiling tile removal	No of fibers: 4	No of fields: 100	
	Airborne fiber concentration (fibers/cc): <0.002		
Other comments:			

Sample ID:	Start time:	End time:	
Sample location:	Flow rate (LPM):	Flow rate (LPM):	
	Total time:	Total volume:	
Work activity:	No of fibers:	No of fields:	
	Airborne fiber conce	entration (fibers/cc):	
Other comments:		•	

Sample ID:	Start time:	End time:		
Sample location:	Flow rate (LPM):	Flow rate (LPM):		
	Total time:	Total volume:		
Work activity:	No of fibers:	No of fields:		
	Airborne fiber conce	Airborne fiber concentration (fibers/cc):		
Other comments:				

Sample name (print)	: Chris Canas	
Signature	: Chris Canas	Page <u>1</u> of <u>1</u>

Project Number:	2019-3250UCI		
Project Site Address:	Rowland Hall – Service Floor, Electrical room		
Sample Date:	5/09–10/2019		
Analysis type:	PCM (NIOSH 7400A)	OMEGA	
Analysis by:	Christopher Cañas	ENVIRONMENTAL ENVIRONMENTAL	
Date Analyzed:	05/10/19		

Sample ID: 1	Start time: 10:12PM	End time: 5:12AM
Sample location: Service Floor – Outside work	Flow rate (LPM): 3	
area, Electrical Room		
	Total time: 420	Total volume: 1260
Work activity: Spot Abatement	No of fibers: 8	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0.003	
Other comments:		

Sample ID: 2	Start time: 10:10PM	End time: 5:10AM
Sample location: Service Floor – Outside work	Flow rate (LPM): 3	
area, Electrical Room, Perimeter		
	Total time: 420	Total volume: 1260
Work activity: Spot Abatement	No of fibers: 10	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0.004	
Other comments:		

Sample ID: 3	Start time: 10:14PM	End time: 5:14AM
Sample location: Service Floor, Outside work	Flow rate (LPM): 3	
area, Electrical Room, Perimeter		
	Total time: 420	Total volume: 1260
Work activity: Spot Abatement	No of fibers: 7.5	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0.003	
Other comments:		

Sample ID: 4	Start time: 8:11PM	End time: 10:11PM
Sample location: Service Floor - Inside work area	Flow rate (LPM): 10	
Electrical Room		
	Total time: 120	Total volume: 1200
Work activity: Air Clearance	No of fibers: 11	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0.004	
Other comments:		

Sample ID: 5	Start time: 8:12PM	End time: 10:12PM
Sample location: Service Floor, Inside work area	Flow rate (LPM): 10	
Electrical Room		
	Total time: 120	Total volume: 1200
Work activity: Air Clearance	No of fibers: 9.5	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0.004	
Other comments:	-	· · ·

Sample name (print)	: Christopher Cañas	
Signature	: Christopher Cañas	Page1 of2

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall – Service Floor, Electrical room	
Sample Date:	5/09-10/2019	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Cañas	ENVIRONMENTAL ENVIRONMENTAL
Date Analyzed:	05/10/19	

Sample ID: 6	Start time: *	End time: *	
Sample location: Field Blank	Flow rate (LPM): *	Flow rate (LPM): *	
	Total time: *	Total volume: *	
Work activity:	No of fibers: 0	No of fields: 100	
	Airborne fiber concentration (fibers/cc): 0		
Other comments:			

Sample ID: 7	Start time: *	End time: *
Sample location: Sealed Blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber conce	entration (fibers/cc): 0
Other comments:		

Sample name (print)	: Christopher Cañas	
Signature	: Christopher Cañas	Page2 of2

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall - 2 nd Floor, Stairwell #2	
Sample Date:	5/09-10/2019	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Canas	ENVIRONMENTAL ENVIRONMENTAL
Date Analyzed:	5/10/19	

Sample ID: 1	Start time: 10:20PM	End time: 5:20AM	
Sample location: Outside work area, 2 nd Floor	Flow rate (LPM): 3		
Stairwell #2, Perimeter	Total time: 420	Total volume: 1260	
Work activity: Pipe insulation removal	No of fibers: 5	No of fields: 100	
Glove bag procedures	Airborne fiber concentration (fibers/cc): <0.002		
Other comments:			

Sample ID: 2	Start time: 10:20PM	End time: 5:20AM	
Sample location: Outside work area, 2 nd Floor	Flow rate (LPM): 3		
Stairwell #2, Perimeter	Total time: 420 Total volume: 1260		
Work activity: Pipe insulation removalNo of fibers: 3.5No of fields: 100			
Glove bag procedures	Airborne fiber concentration (fibers/cc): <0.002		
Other comments:			

Sample ID: 3	Start time: 10:20PM	End time: 5:20AM
Sample location: Outside work area, 2 nd Floor	Flow rate (LPM): 3	
Stairwell #2, Perimeter	Total time: 420	Total volume: 1260
Work activity: Pipe insulation removal	No of fibers: 3	No of fields: 100
Glove bag procedures	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

w rate (LPM): 10		
Flow rate (LPM): 10		
Total time: 120 Total volume: 1,200		
No of fibers: 5 No of fields: 100		
Airborne fiber concentration (fibers/cc): <0.002		
(

Other comments:

Sample ID: 5	Start time: 8:21PM	End time: 10:21PM	
Sample location: Inside work area, 2 nd floor	Flow rate (LPM): 10		
Stairwell #2	Total time: 120 Total volume: 1200		
Work activity: Air ClearanceNo of fibers: 6No of fields: 10		No of fields: 100	
Airborne fiber concentration (fibers/cc): 0.002			
Other comments:			

End time: *	
Flow rate (LPM): *	
Total volume: *	
No of fields: 100	
Airborne fiber concentration (fibers/cc): 0	
ľ	

Sample name (print)	: Christopher Cañas	
Signature	: Christopher Cañas	Page <u>1</u> of 2

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall - 2 nd Floor, Stairwell #2	
Sample Date:	5/09-10/2019	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Canas	ENVIRONMENTAL
Date Analyzed:	5/10/19	

Sample ID: 7	Start time: *	End time: *	
Sample location: Sealed Blank	Flow rate (LPM): *	Flow rate (LPM): *	
	Total time: * Total volume: *		
Work activity:	No of fibers: 0	No of fields: 100	
	Airborne fiber concentration (fibers/cc): 0		
Other comments:			

Sample name (print)	: Christopher Cañas	
Signature	: Christopher Cañas	Page <u>2</u> of 2

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall – 4 th Floor, Room 411	
Sample Date:	05/10-11/2019	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Cañas	ENVIRONMENTAL ENVIRONMENTAL
Date Analyzed:	05/11/2019	

Sample ID: 1	Start time: 7:18pm	End time: 1:18am	
Sample location: 3 rd Floor – hallway	Flow rate (LPM): 3.5	Flow rate (LPM): 3.5	
	Total time: 360 Total volume: 1260		
Work activity: None	No of fibers: 3 No of fields: 100		
Airborne fiber concentration (fibers/cc): <0.002			
Other comments:			

Sample ID: 2	Start time: 7:20pm	End time: 1:20am
Sample location: 4 th Floor – Outside work area,	Flow rate (LPM): 3.5	
decontamination unit		
	Total time: 360	Total volume: 1260
Work activity: Spot Abatement	No of fibers: 10	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0.004	
Other comments:		

Sample ID: 3	Start time: 7:21pm	End time: 1:21am
Sample location: 4th Floor – Outside work area,	Flow rate (LPM): 3.5	
hallway		
	Total time: 360	Total volume: 1260
Work activity: Spot Abatement	No of fibers: 6	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0.002	
Other comments:		

Sample ID: 4	Start time: 7:22pm	End time: 1:22am
Sample location: 4 th Floor – outside work area, by	Flow rate (LPM): 3.5	
negative air machine exhaust		
	Total time: 360	Total volume: 1260
Work activity: Spot Abatement	No of fibers: 8.5	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0.003	
Other comments:		

Sample ID: 5	Start time: 7:23pm	End time: 1:23am
Sample location: 4 th Floor – outside work area,	Flow rate (LPM): 3.5	
hallway		
	Total time: 360	Total volume: 1260
Work activity: Spot Abatement	No of fibers: 7	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0.003	
Other comments:		

Sample ID: 6	Start time: 7:25pm	End time: 1:25am
Sample location: 5 th Floor – hallway	Flow rate (LPM): 3.5	
	Total time: 360	Total volume: 1260
Work activity: None	No of fibers: 2	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	

Sample name (print)	: Christopher Cañas	
Signature	: Christopher Cañas	Page1 of2

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall – 4th Floor, Room 411	
Sample Date:	05/10-11/2019	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Cañas	ENVIRONMENTAL ENVIRONMENTAL
Date Analyzed:	05/11/2019	

Sample ID: 7	Start time: *	End time: *	
Sample location: Field Blank	Flow rate (LPM): *	Flow rate (LPM): *	
	Total time: *	Total volume: *	
Work activity:	No of fibers: 0	No of fields: 100	
	Airborne fiber conce	Airborne fiber concentration (fibers/cc): 0	
Other comments:			

Sample ID: 8	Start time: *	End time: *	
Sample location: Sealed Blank	Flow rate (LPM): *	Flow rate (LPM): *	
	Total time: *	Total volume: *	
Work activity:	No of fibers: 0	No of fields: 100	
	Airborne fiber conce	Airborne fiber concentration (fibers/cc): 0	
Other comments:			

Sample ID:	Start time:	End time:	
Sample location:	Flow rate (LPM):	Flow rate (LPM):	
	Total time:	Total volume:	
Work activity:	No of fibers:	No of fields:	
	Airborne fiber concentration (fibers/cc):		
Other comments:	· · · · · · · · · · · · · · · · · · ·		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentration (fibers/cc):	
Other comments:		

Sample name (print)	: Christopher Cañas	
Signature	: Christopher Cañas	Page _2 of2

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall – 4 th Floor, Room 411	
Sample Date:	05/11-12/2019	
Analysis type:	PCM (NIOSH 7400A)	OMEGA ENVIRONMENTAL
Analysis by:	Christopher Cañas	ENVIRONMENTAL
Date Analyzed:	05/12/2019	AMEAW

Sample ID: 1	Start time: 11:10pm	End time: 1:10am
Sample location: 4 th Floor – Inside work area	Flow rate (LPM): 10	
(Room 411)		
	Total time: 120	Total volume: 1200
Work activity: Air Clearance	No of fibers: 8	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0.003	
Other comments:		

Sample ID: 2	Start time: 11:10pm	End time: 1:10am
Sample location: 4 th Floor – Inside work area	Flow rate (LPM): 10	
(Room 411)		
	Total time: 120	Total volume: 1200
Work activity: Air Clearance	No of fibers: 6.5	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0.003	
Other comments:		

Sample ID: 3	Start time: 11:10pm	End time: 1:10am
Sample location: 4 th Floor – Inside work area	Flow rate (LPM): 10	
(Room 411)		
	Total time: 120	Total volume: 1200
Work activity: Air Clearance	No of fibers: 9	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0.004	
Other comments:		

Sample name (print)	: Christopher Cañas	
Signature	: Christopher Cañas	Page <u>1</u> of <u>1</u>

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall, Room 411	
Sample Date:	5/13/19 - 5/14/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Cañas	ENVIRONMENTAL
Date Analyzed:	5/14/19	

Sample ID: 1	Start time: 10:00pm	End time: 4:30am	
Sample location: 3 rd floor – hallway	Flow rate (LPM): 3.5	Flow rate (LPM): 3.5	
	Total time: 390	Total volume:1365	
Work activity: standpipe demo	No of fibers: 2.5	No of fields: 100	
	Airborne fiber concen	tration (fibers/cc): <0.002	
Other comments:			

Sample ID: 2	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area	Flow rate (LPM): 3.5	
Decontamination unit	Total time: 390	Total volume:1365
Work activity: install mains and lines (cosco)	No of fibers: 5	No of fields: 100
Airborne fiber concentration (fibers/cc): <0.002		
Other comments:		

Sample ID: 3	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area	Flow rate (LPM): 3.5	
hallway	Total time: 390	Total volume:1365
Work activity: install mains and lines (cosco)	No of fibers: 3	No of fields: 100
Airborne fiber concentration (fibers/cc): <0.002		ion (fibers/cc): <0.002
Other comments:		

Sample ID: 4	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area	Flow rate (LPM): 3.5	
Negative air machine exhaust	Total time: 390	Total volume:1,365
Work activity: install mains and lines (cosco)	No of fibers: 4.5	No of fields: 100
Airborne fiber concentration (fibers/cc): <0.002		on (fibers/cc): <0.002
Other comments:		

Sample ID: 5	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area	Flow rate (LPM): 3.5	
hallway	Total time: 390	Total volume:1,365
Work activity: install mains and lines (cosco)	No of fibers: 4	No of fields: 100
	Airborne fiber concentrat	ion (fibers/cc): <0.002
Other comments:		· · · ·

Sample ID: 6	Start time: 10:04pm	End time: 4:30am
Sample location: 5 th floor – hallway	nple location: 5 th floor – hallway Flow rate (LPM): 3.5	
	Total time: 390	Total volume:1,365
Work activity: standpipe demo	No of fibers: 2	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample name (print)	: Christopher Cañas				
Signature	:Chris Canaz	Page	1	_of	_2

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall, Room 411	
Sample Date:	5/13/19 - 5/14/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Cañas	ENVIRONMENTAL
Date Analyzed:	5/14/19	

Sample ID: 7	Start time: *	End time: *	
Sample location: Field blank	Flow rate (LPM): *		
	Total time: *	Total volume: *	
Work activity:	No of fibers: 0	No of fields: 100	
	Airborne fiber concentration (fibers/cc): 0		
Other comments:			

Sample ID: 8	Start time: *	End time: *
Sample location: Sealed blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber concentrati	on (fibers/cc): 0
Other comments:		

Sample name (print)	: Christopher Cañas				
Signature	:Chris Canas	Page	2	_of_	2

	J D (
Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall – 4th Floor, Room 411	
Sample Date:	5/14/19 - 5/15/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Cañas	ENVIRONMENTAL
Date Analyzed:	5/15/19	

Sample ID: 1	Start time: 10:00pm	End time: 4:30am	
Sample location: 3 rd floor – hallway	Flow rate (LPM): 3.5		
	Total time: 390	Total volume:1365	
Work activity: standpipe demo	No of fibers: 2.5	No of fields: 100	
	Airborne fiber concentration (fibers/cc): <0.002		
Other comments:			

Sample ID: 2	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area	Flow rate (LPM): 3.5	
Decontamination unit	Total time: 390	Total volume:1365
Work activity: install mains and lines (cosco)	No of fibers: 7.5	No of fields: 100
Airborne fiber concentration (fibers/cc): 0.003		
Other comments:		

Sample ID: 3	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area	Flow rate (LPM): 3.5	
hallway	Total time: 390	Total volume:1365
Work activity: install mains and lines (cosco)	No of fibers: 3	No of fields: 100
	Airborne fiber concentration	ion (fibers/cc): <0.002
Other comments:		

Sample ID: 4	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area	Flow rate (LPM): 3.5	
Negative air machine exhaust	Total time: 390	Total volume:1365
Work activity: install mains and lines (cosco)	No of fibers: 9	No of fields: 100
Airborne fiber concentration (fibers/cc): 0.003		
Other comments:		

Sample ID: 5	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area	Flow rate (LPM): 3.5	
hallway	Total time: 390	Total volume:1,365
Work activity: install mains and lines (cosco)	No of fibers: 4.5	No of fields: 100
	Airborne fiber concentra	tion (fibers/cc): <0.002
Other comments:		· · · ·

Sample ID: 6	Start time: 10:04pm	End time: 4:30am		
Sample location: 5 th floor – hallway	Flow rate (LPM): 3.5	Flow rate (LPM): 3.5		
	Total time: 390	Total volume:1,365		
Work activity: standpipe demo	No of fibers: 5	No of fields: 100		
	Airborne fiber concer	ntration (fibers/cc): <0.002		
Other comments:				

Sample name (print)	: Christopher Cañas				
Signature	: Chris Canas	Page _	_1	of	2

	J	0		
Project Number:	2019-3250UCI			
Project Site Address:	Rowland Hall -4^{th} Floor, Room 411			
Sample Date:	5/14/19 - 5/15/19			
Analysis type:	PCM (NIOSH 7400A)			OMEGA
Analysis by:	Christopher Cañas			ENVIRONMENTAL ENVIRONMENTAL
Date Analyzed:	5/15/19			

Sample ID: 7	Start time: *	End time: *
Sample location: Field blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber concentration	on (fibers/cc): 0
Other comments:	•	

Sample ID: 8	Start time: *	End time: *
Sample location: Sealed blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber conce	ntration (fibers/cc): 0
Other comments:		

Sample name (print)	: Christopher Cañas				
Signature	: Chris canas	Page	2	of	_2

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall – 4 th Floor, Room 411	
Sample Date:	5/15/19 - 5/16/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Cañas	ENVIRONMENTAL
Date Analyzed:	5/16/19	

Sample ID: 1	Start time: 10:00pm	End time: 4:30am
Sample location: 3 rd floor – hallway	Flow rate (LPM): 3.5	
	Total time: 390	Total volume:1365
Work activity: standpipe demo	No of fibers: 2.5	No of fields: 100
	Airborne fiber concentration	on (fibers/cc): <0.002
Other comments:		

Sample ID: 2	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area	Flow rate (LPM): 3.5	
Decontamination unit	Total time: 390	Total volume:1,365
Work activity: install mains and lines (cosco)	No of fibers: 5	No of fields: 100
	Airborne fiber concentration	n (fibers/cc): <0.002
Other comments:		

Sample ID: 3	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area	Flow rate (LPM): 3.5	
hallway	Total time: 390	Total volume:1365
Work activity: install mains and lines (cosco)	No of fibers: 3	No of fields: 100
	Airborne fiber concentration	ion (fibers/cc): <0.002
Other comments:		

Sample ID: 4	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area	Flow rate (LPM): 3.5	
Negative air machine exhaust	Total time: 390	Total volume:1365
Work activity: install mains and lines (cosco)	No of fibers: 4.5	No of fields: 100
	Airborne fiber concentrati	on (fibers/cc): <0.002
Other comments:		

Sample ID: 5	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area	Flow rate (LPM): 3.5	
hallway	Total time: 390	Total volume:1365
Work activity: install mains and lines (cosco)	No of fibers: 4	No of fields: 100
	Airborne fiber concentra	tion (fibers/cc): <0.002
Other comments:		· · · ·

Sample ID: 6	Start time: 10:04pm	End time: 4:30am
Sample location: 5 th floor – hallway	Flow rate (LPM): 3.5	
	Total time: 390	Total volume:1365
Work activity: standpipe demo	No of fibers: 2	No of fields: 100
	Airborne fiber concer	tration (fibers/cc): <0.002
Other comments:		

Sample name (print)	: Christopher Cañas	
Signature	: Chris canas	Page1 of2

	J 8 ()	
Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall – 4 th Floor, Room 411	
Sample Date:	5/15/19 - 5/16/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Cañas	ENVIRONMENTAL ENVIRONMENTAL
Date Analyzed:	5/16/19	/

Sample ID: 7	Start time: *	End time: *
Sample location: Field blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0	
Other comments:		

Sample ID: 8	Start time: *	End time: *	
Sample location: Sealed blank	Flow rate (LPM): *	Flow rate (LPM): *	
	Total time: *	Total volume: *	
Work activity:	No of fibers: 0	No of fields: 100	
	Airborne fiber conce	Airborne fiber concentration (fibers/cc): 0	
Other comments:			

Sample name (print)	: Christopher Cañas				
Signature	: Chris canas	Page	_2	_of_	_2

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall – Room 411	
Sample Date:	5/16/19 - 5/17/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Cañas	ENVIRONMENTAL ENVIRONMENTAL
Date Analyzed:	5/17/19	

Sample ID: 1	Start time: 10:00pm	End time: 4:30am
Sample location: 3 rd floor – hallway	Flow rate (LPM): 3.5	
	Total time: 390	Total volume:1,365
Work activity: standpipe demo	No of fibers: 2.5	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample ID: 2	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area, by	y Flow rate (LPM): 3.5	
decontamination unit		
	Total time: 390	Total volume:1,365
Work activity: install mains and lines (cosco)	No of fibers: 5	No of fields: 100
	Airborne fiber concentration	n (fibers/cc): <0.002
Other comments:		

Sample ID: 3	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area,	Flow rate (LPM): 3.5	
hallway		
	Total time: 390	Total volume:1,365
Work activity: install mains and lines (cosco)	No of fibers: 3	No of fields: 100
	Airborne fiber concentrat	ion (fibers/cc): <0.002
Other comments:		

Sample ID: 4	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area by	Flow rate (LPM): 3.5	
negative air machine exhaust		
	Total time: 390	Total volume:1,365
Work activity: install mains and lines (cosco)	No of fibers: 4.5	No of fields: 100
	Airborne fiber concentration	on (fibers/cc): <0.002
Other comments:		

Sample ID: 5	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area, hallway	Flow rate (LPM): 3.5	
lialiway	T. (1 (200	T 1 1 1 1065
	Total time: 390	Total volume:1,365
Work activity: install mains and lines (cosco)	No of fibers: 4	No of fields: 100
Airborne fiber cor		on (fibers/cc): <0.002
Other comments:		

Sample ID: 6	Start time: 10:04pm	End time: 4:30am		
Sample location: 5 th floor – hallway	Flow rate (LPM): 3.5	Flow rate (LPM): 3.5		
	Total time: 390	Total volume:1,365		
Work activity: standpipe demo	No of fibers: 2	No of fields: 100		
	Airborne fiber concentration (fibers/cc): <0.002			
Other comments:				

Sample name (print)	: Christopher Cañas	
Signature	: Chris Cañas	Page 1 of 2

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall – Room 411	
Sample Date:	5/16/19 - 5/17/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Cañas	ENVIRONMENTAL ENVIRONMENTAL
Date Analyzed:	5/17/19	/ / . /

Sample ID: 7	Start time: *	End time: *
Sample location: Field blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
Airborne fiber concentration (fibers/cc): 0		
Other comments:		

Sample ID: 8	Start time: *	End time: *
Sample location: Sealed blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber conce	ntration (fibers/cc): 0
Other comments:		

Sample name (print)	: Christopher Cañas	
Signature	: Chris Cañas	Page 2 of 2

		1
Project Number:	2019-3250UCI	
Project Site Address:	UC Irvine	
Sample Date:	5/17/19 - 5/18/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Cañas	ENVIRONMENTAL
Date Analyzed:	5/18/19	

Sample ID: 1	Start time: 10:00pm	End time: 4:30am
Sample location: 3 rd floor – hallway	Flow rate (LPM): 3.5	
	Total time: 390	Total volume:1,365
Work activity: standpipe demo	No of fibers: 1	No of fields: 100
	Airborne fiber concen	tration (fibers/cc): <0.002
Other comments:		

Sample ID: 2	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area, by	Flow rate (LPM): 3.5	
decontamination unit		
	Total time: 390	Total volume:1,365
Work activity: install mains and lines (cosco)	No of fibers: 3	No of fields: 100
	Airborne fiber concentration	n (fibers/cc): <0.002
Other comments:		

Sample ID: 3	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area,	Flow rate (LPM): 3.5	
hallway		
	Total time: 390	Total volume: 1,365
Work activity: install mains and lines (cosco)	No of fibers: 2.5	No of fields: 100
	Airborne fiber concentrat	ion (fibers/cc): <0.002
Other comments:		

Sample ID: 4	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area by	Flow rate (LPM): 3.5	
negative air machine exhaust		
	Total time: 390	Total volume:1,365
Work activity: install mains and lines (cosco)	No of fibers: 4.5	No of fields: 100
	Airborne fiber concentration	on (fibers/cc): <0.002
Other comments:		

Sample ID: 5	Start time: 10:02pm	End time: 4:32am
Sample location: 4 th floor – outside work area,	Flow rate (LPM): 3.5	
hallway		
	Total time: 390	Total volume:1,365
Work activity: install mains and lines (cosco)	No of fibers: 3.5	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Other comments:

Sample ID: 6	Start time: 10:04pm	End time: 4:30am
Sample location: 5 th floor – hallway	Flow rate (LPM): 3.5	
	Total time: 390	Total volume:1,365
Work activity: standpipe demo	No of fibers: 1.5	No of fields: 100
	Airborne fiber concentrati	on (fibers/cc): <0.002
Other comments:		

Sample name (print)	: Christopher Cañas	
Signature	: Chris Canas	Page 1 of 2

Project Number:	2019-3250UCI	
Project Site Address:	UC Irvine	
Sample Date:	5/17/19 - 5/18/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Christopher Cañas	ENVIRONMENTAL ENVIRONMENTAL
Date Analyzed:	5/18/19	AMEON

Sample ID: 7	Start time: *	End time: *
Sample location: Field blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber concentration (fibers/cc): 0	
Other comments:		

Sample ID: 8	Start time: *	End time: *
Sample location: Sealed blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber conce	ntration (fibers/cc): 0
Other comments:		

Sample name (print)	: Christopher Cañas	
Signature	: Chris Canas	Page 2 of 2

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall, Room 411	
Sample Date:	05/18-19/2019	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	NS	ENVIRONMENTAL ENVIRONMENTAL
Date Analyzed:	05/19/2019	

Sample ID: 01	Start time: 21:45	End time: 23:40	
Sample location: 4 th Floor, outside work area	Flow rate (LPM): 12.0		
Decontamination unit	Total time: 115	Total volume: 1380	
Work activity: BNB replacing ceiling tile	No of fibers: 6	No of fields: 100	
ECG clean up	Airborne fiber concentration (fibers/cc): 0.002		
Other comments:			

Sample ID: 02	Start time: 21:51	End time: 23:56
Sample location: 4 th Floor, outside work area	Flow rate (LPM): 10.5	
Hallway	Total time: 125	Total volume: 1312.5
Work activity: BNB replacing ceiling tile	No of fibers: 4	No of fields: 100
ECG clean up Airborne fiber concentration (fibers/cc): <0.002		
Other comments:		

Sample ID: 03	Start time: 21:53	End time: 23:54
Sample location: 4 th Floor, outside work area	Flow rate (LPM): 10.0	
Negative air machine exhaust	Total time: 121	Total volume: 1210
Work activity: BNB replacing ceiling tiles	No of fibers: 3	No of fields: 100
ECG clean up Airborne fiber concentration (fibers/cc): <0.002		
Other comments:		

Sample ID: 04	Start time: 21:56	End time: 23:58
Sample location: 5 th Floor, hallway by elevators	Flow rate (LPM): 10.5	
	Total time: 122	Total volume: 1281
Work activity: None	No of fibers: 2	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample ID: 05	Start time: 22:01	End time: 24:05
Sample location: 3 rd Floor, hallway	Flow rate (LPM): 10.0	
	Total time: 124	Total volume: 1240
Work activity: None	No of fibers: 4	No of fields: 100
	Airborne fiber concer	ntration (fibers/cc): <0.002
Other comments:		

Sample ID: 06	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber conce	entration (fibers/cc): 0.0
Other comments: Field blank		

Sample name (print)	: N. Salari				
Signature	: N. Salari	Page _	1	_of	_2

1		
Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall, Room 411	
Sample Date:	05/18-19/2019	
Analysis type:	PCM (NIOSH 7400A)	OMEGA ENVIRONMENTAL
Analysis by:	NS	ENVIRONMENTAL
Date Analyzed:	05/19/2019	

Sample ID: 07	Start time:	End time:	
Sample location:	Flow rate (LPM):	Flow rate (LPM):	
	Total time:	Total volume:	
Work activity:	No of fibers: 0	No of fields: 100	
	Airborne fiber concer	ntration (fibers/cc): 0.0	
Other comments: Sealed blank			

Sample name (print)	: N. Salari	
Signature	: N. Salari	Page 2 of 2

Asbestos Project Air Monitoring Data Sheet

Project Number:	2019-3250UCI	
Project Site Address:	Rowland Hall - 4 th floor, Room 411	
Sample Date:	5/20/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA ENVIRONMENTAL
Analysis by:	Christopher Cañas	ENVIRONMENTAL
Date Analyzed:	5/20/19	

Sample ID: 1	Start time: 5:45am	End time: 7:45am
Sample location: 4 th floor – Inside work area	Flow rate (LPM): 10	
Room 411	Total time: 120	Total volume:1,200
Work activity: Final air clearance	No of fibers: 4	No of fields: 100
Airborne fiber concentration (fibers/cc): <0.002		
Other comments:		

Sample ID: 2	Start time: 5:45am	End time: 7:45am
Sample location: 4 th floor – Inside work area	Flow rate (LPM): 10	
Room 411	Total time: 120	Total volume:1,200
Work activity: Final air clearance	No of fibers: 5	No of fields: 100
	Airborne fiber concentratio	n (fibers/cc): <0.002
Other comments:		

Sample ID: 3	Start time: 5:45am	End time: 7:45am
Sample location: 4 th floor – Inside work area	Flow rate (LPM): 10	
Room 411	Total time: 120	Total volume:1,200
Work activity: Final air clearance	No of fibers: 3.5	No of fields: 100
	Airborne fiber concentrat	ion (fibers/cc): <0.002
Other comments:		

Sample ID: 4	Start time: *	End time: *
Sample location: Field blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber conce	entration (fibers/cc): 0
Other comments:		

Sample ID: 5	Start time: *	End time: *	
Sample location: Sealed blank	Flow rate (LPM): *		
	Total time: *	Total volume: *	
Work activity:	No of fibers: 0	No of fields: 100	
	Airborne fiber concentration (fibers/cc): 0		
Other comments:			

Sample name (print)	: Christopher Cañas	
Signature	: Christopher Cañas	Page 1 of 1



PAGE 1 of 1

PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3250UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/6/19	IH NAME	Christopher Cañas

10:00pm: Christopher Cañas from omega is on site to perform oversight abatement in room 411 (fourth floor) in

Rowland hall. ECG is the abatement contractor and will be removing acoustical ceiling as marked by the general

contractor. A standard procedure has been approved by all parties involved in regard to abatement in room 411.

ECG will construct a 3-stage decontamination unit (decon): equipped with a clean room, shower room, and an

equipment room that will attach to the containment. Omega will ensure and maintain a negative enclosed

pressure system inside the containment with the use of negative air machines and a manometer. A separate

bag-out chamber will also be included

10:40pm: All worker certifications and notifications have been checked prior to any work beginning

12:00am: For the remainder of the shift ECG will work on prepping the containment for abatement. No asbestos

work will be performed today.

2:00am: ECG continues to work on prepping the containment for abatement. They will be sealing all critical &

primary barriers.

4:00am: The work has not changed in room 411.

6:00am: All work is finished for the day and ECG managed to prep approximately 35% of the containment.



PAGE 1 of 1

PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3250UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/7/19	IH NAME	Christopher Cañas

10:00pm: Christopher Cañas from omega is on site to perform oversight abatement in room 411 (fourth floor) in

Rowland hall. ECG is the abatement contractor and will be removing acoustical ceiling as marked by the general

contractor. A standard procedure has been approved by all parties involved in regard to abatement in room 411.

ECG will construct a 3-stage decontamination unit (decon): equipped with a clean room, shower room, and an

equipment room that will attach to the containment. Omega will ensure and maintain a negative enclosed

pressure system inside the containment with the use of negative air machines and a manometer. A separate

bag-out chamber will also be included

10:35pm: All worker certifications and notifications have been checked prior to any work beginning

11:40am: For the remainder of the shift ECG will work on prepping the containment for abatement. No asbestos

work will be performed today.

1:35am: ECG continues to work on prepping the containment for abatement. They will be sealing all critical &

primary barriers.

3:00am: The work has not changed in room 411.

5:00am: All work is finished for the day and ECG managed to prep approximately 60% of the containment.

6:00am: Omega off site

Omega IH Signature: Chris Canas



PAGE 1 of 1

PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3250UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/8/19	IH NAME	Christopher Cañas

10:00pm: Christopher Cañas from omega is on site to perform oversight abatement in room 411 (fourth floor) in

Rowland hall. ECG is the abatement contractor and will be removing acoustical ceiling as marked by the general

contractor. A standard procedure has been approved by all parties involved in regard to abatement in room 411.

ECG will construct a 3-stage decontamination unit (decon): equipped with a clean room, shower room, and an

equipment room that will attach to the containment. Omega will ensure and maintain a negative enclosed

pressure system inside the containment with the use of negative air machines and a manometer. A separate

bag-out chamber will also be included

10:25pm: Air pumps have been set up at this time and will run continuously until the end of the shift. All worker

certifications and notifications have been checked prior to any work beginning.

11:48am: For the remainder of the shift ECG will work on prepping the containment for abatement. No asbestos

work will be performed today.

1:30am: ECG continues to work on prepping the containment for abatement. They will be sealing all critical &

primary barriers.

2:00am: Lunch

3:10am: Pumps are still running at this time and work has not changed in room 411.

5:00am: All work is finished for the day and ECG managed to prep approximately 80% of the containment. Air

samples have indicated results are below PEL and have been posted on the decon unit for public viewing.

6:00am: Omega off site

Omega IH Signature: _____



PAGE 1 of 1

PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3250UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/9/19	IH NAME	Christopher Cañas

10:00pm: Christopher Cañas from omega is on site to perform oversight abatement in room 411 (fourth floor) in

Rowland hall. ECG is the abatement contractor and will be removing acoustical ceiling as marked by the general

contractor. A standard procedure has been approved by all parties involved in regard to abatement in room 411.

ECG will construct a 3-stage decontamination unit (decon): equipped with a clean room, shower room, and an

equipment room that will attach to the containment. Omega will ensure and maintain a negative enclosed

pressure system inside the containment with the use of negative air machines and a manometer. A separate

bag-out chamber will also be included

10:25pm: Air pumps have been set up at this time and will run continuously until the end of the shift. All worker

certifications and notifications have been checked prior to any work beginning.

11:30am: For the remainder of the shift ECG will now work on abatement in room 411. A visual clearance was

performed by Omega before work began. Workers will be using proper engineering controls as well as PPE that

includes: Hard hat, safety gloves, safety glasses, Tyvek suit, respirator, and steel toe boots while working inside.

All worker certifications have been checked prior to them entering the containment.

2:00am: Lunch

3:10am: Pumps are still running at this time and work has not changed in room 411. Workers are continuing work in

room 411 and are using proper engineering controls while abating acoustical ceiling materials.

5:00am: All work is finished for the day and ECG managed to remove approximately 30% ACM materials. Air

samples have indicated results are below PEL and have been posted on the decon unit for public viewing.

6:00am: Omega off site



PAGE 1 of 1

PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3250UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/10/19	IH NAME	Christopher Cañas

10:00pm: Christopher Cañas from omega is on site to perform oversight abatement in room 411 (fourth floor) in

Rowland hall. ECG is the abatement contractor and will be removing acoustical ceiling as marked by the general

contractor. A standard procedure has been approved by all parties involved in regard to abatement in room 411.

ECG will construct a 3-stage decontamination unit (decon): equipped with a clean room, shower room, and an

equipment room that will attach to the containment. Omega will ensure and maintain a negative enclosed

pressure system inside the containment with the use of negative air machines and a manometer. A separate

bag-out chamber will also be included

10:25pm: Air pumps have been set up at this time and will run continuously until the end of the shift. All worker

certifications and notifications have been checked prior to any work beginning.

For the remainder of the shift ECG will now work on abatement in room 411. A visual clearance was

performed by Omega before work began. Workers will be using proper engineering controls as well as PPE that

includes: Hard hat, safety gloves, safety glasses, Tyvek suit, respirator, and steel toe boots while working inside.

All worker certifications have been checked prior to them entering the containment.

12:00am: Pumps are still running at this time and work has not changed in room 411. Workers are continuing work

in room 411 and are using proper engineering controls while abating acoustical ceiling materials.

2:00am: Lunch

5:00am: All work is finished for the day and ECG managed to remove approximately 65% ACM materials. Air

samples have indicated results are below PEL and have been posted on the decon unit for public viewing.

6:00am: Omega off site

Omega IH Signature: ____



PAGE 1 of 1

PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3250UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/11/19	IH NAME	Christopher Cañas

10:00pm: Christopher Cañas from omega is on site to perform oversight abatement in room 411 (fourth floor) in

Rowland hall. ECG is the abatement contractor and will be removing acoustical ceiling as marked by the general

contractor. A standard procedure has been approved by all parties involved in regard to abatement in room 411.

ECG will construct a 3-stage decontamination unit (decon): equipped with a clean room, shower room, and an

equipment room that will attach to the containment. Omega will ensure and maintain a negative enclosed

pressure system inside the containment with the use of negative air machines and a manometer. A separate

bag-out chamber will also be included

10:25pm: Air pumps have been set up at this time and will run continuously until the end of the shift. All worker

certifications and notifications have been checked prior to any work beginning.

For the remainder of the shift ECG will now work on abatement in room 411. A visual clearance was

performed by Omega before work began. Workers will be using proper engineering controls as well as PPE that

includes: Hard hat, safety gloves, safety glasses, Tyvek suit, respirator, and steel toe boots while working inside.

All worker certifications have been checked prior to them entering the containment.

12:00am: Pumps are still running at this time and work has not changed in room 411. Workers are continuing work

in room 411 and are using proper engineering controls while abating acoustical ceiling materials.

2:00am: Lunch

4:30am: Final visual was done earlier before lunch and proceeded with encapsulation: Now awaiting final air

clearance to complete for final results. No teardown will be done at this time and cosco will re-enter work area

next shift for installment of mainlines. Afterwards ECG will perform a second cleanup and omega will perform a

2nd air clearance as well.

5:00am: All work is finished for the day and ECG managed to remove approximately 100% ACM materials per SOW.

Air samples have indicated results are below PEL and have been posted on the decon unit for public viewing.

6:00am: Omega off site

Omega IH Signature: _____

PAGE 1 of 1



PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3250UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/13/19	IH NAME	Christopher Cañas

6:00pm: Omega Representative Christopher Cañas on site. ECG will be assisting Cosco and BNB with main line install/

cleanup throughout the building. Today work will begin in the fourth-floor hallway. ECG will assist will ceiling tile

removal and cleanup. No asbestos work is expected to be performed tonight. Shift begins at 10:00pm and now

awaiting ECG arrival.

8:00pm: No work at this time.

10:00pm: ECG has arrived on site and is now mobilizing.

11:30am: At this time, pumps have already been set, and ECG is prepping a containment for tile removal.

1:00am: ECG began working with BNB for ceiling tile removal, they built a containment with a negative air machine

used as an air scrubber. No asbestos work is being performed at this moment.

2:30am: Lunch

4:30am: Pumps have completed cycle for this shift. Will now retrieve data to analyze. Visual has been done for work

on the fourth floor. Now performing final cleanup prior to teardown.

6:15am: Work has now been complete for the day. No asbestos work was performed. ECG did manage to complete

tile replacement in the fourth floor with BNB. Cosco still needs more time to work in room 411 before second

clearance can be done in room 411. Omega off site

PAGE 1 of 1



PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3250UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/14/19	IH NAME	Christopher Cañas

6:00pm: Omega Representative Christopher Cañas on site. ECG will be assisting Cosco and BNB with main line install/

cleanup throughout the building. Today work will begin in the fourth-floor hallway. ECG will assist will ceiling tile

removal and cleanup. No asbestos work is expected to be performed tonight. Shift begins at 10:00pm and now

awaiting ECG arrival.

8:30pm: No work at this time.

10:25pm: ECG has arrived on site and is now mobilizing.

11:30am: At this time, pumps have already been set, and ECG is prepping a containment for tile removal.

1:00am: ECG began working with BNB for ceiling tile removal, they built a containment with a negative air machine

used as an air scrubber. This is a continuation of the previous shift. No asbestos work is being performed at this time.

2:30am: Lunch

4:30am: Pumps have completed cycle for this shift. Will now retrieve data to analyze. Visual has been done for work

on the fourth floor. Now performing final cleanup prior to teardown.

6:10am: Work has now been complete for the day. No asbestos work was performed. ECG did manage to complete

tile replacement in the fourth floor with BNB. Cosco still needs more time to work in room 411 before second

clearance can be done in room 411. Omega off site

PAGE 1 of 1



PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3250UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/15/19	IH NAME	Christopher Cañas

6:00pm: Omega Representative Christopher Cañas on site. ECG will be assisting Cosco and BNB with main line install/

cleanup throughout the building. Today's work will begin in the 1st floor stairway. ECG will perform abatement on a TSI

pipe in stairwell number 2 which will be followed by clearance.

8:30pm: No work at this time.

10:25pm: ECG has arrived on site and is now mobilizing.

11:30am: At this time, pumps have already been set, and ECG is prepping a containment for TSI removal.

1:00am: ECG began working in stairwell number two, they built a containment with a negative air machine that

exhausts outside the building.

2:30am: Lunch

4:30am: Pumps have completed cycle for this shift. Will now retrieve data to analyze. Visual has been done for work

on the fourth floor. Now performing final cleanup prior to teardown.

6:10am: Visual inspection and encapsulation has been complete, now running a final air clearance in area.

8:30am: Work is now complete. Results indicated area fiber concentration was below PEL. Teardown is now complete

and Omega and ECG are leaving site. No accidents to report.

Omega IH Signature: Christopher Cañas

PAGE 1 of 1



PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3250UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/16/19	IH NAME	Christopher Cañas

6:00pm: Omega Representative Christopher Cañas on site. ECG will be assisting Cosco and BNB with main line install/

cleanup throughout the building. Today work will begin in room 411. ECG will assist will ceiling tile

removal and cleanup. No asbestos work is expected to be performed tonight. Shift begins at 10:00pm and now

awaiting ECG arrival.

8:40pm: No work at this time.

10:48pm: ECG has arrived on site and is now mobilizing.

12:30am: At this time, pumps have already been set, and ECG is working in a containment for tile removal.

1:20am: ECG began working with BNB for ceiling tile removal, they are in a containment with a negative air machine

exhausted to an outside area. No asbestos work is being performed at this moment.

2:30am: Lunch

4:35am: Pumps have completed cycle for this shift. Will now retrieve data to analyze. Visual has been done for work

on the fourth floor. Now performing final cleanup before shift end.

6:08am: Work has now been complete for the day. No asbestos work was performed. ECG managed to complete 50%

tile replacement in the fourth floor with BNB. BNB still needs more time to work in room 411 before second

clearance can be done in room 411. Omega off site

PAGE 1 of 1



PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3250UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/17/19	IH NAME	Christopher Cañas

6:00pm: Omega Representative Christopher Cañas on site. ECG will be assisting Cosco and BNB with main line install/

cleanup throughout the building. Today work will begin in room 411. ECG will assist will ceiling tile

removal and cleanup. No asbestos work is expected to be performed tonight. Shift begins at 10:00pm and now

awaiting ECG arrival.

8:25pm: No work at this time.

10:42pm: ECG has arrived on site and is now mobilizing.

12:10am: At this time, pumps have already been set, and ECG is working in a containment for tile removal.

1:30am: ECG began working with BNB for ceiling tile removal, they are in a containment with a negative air machine

exhausted to an outside area. No asbestos work is being performed at this moment.

2:30am: Lunch

4:40am: Pumps have completed cycle for this shift. Will now retrieve data to analyze. Visual has been done for work

on the fourth floor. Now performing final cleanup before shift end.

7:30am: Work has now been complete for the day. No asbestos work was performed. ECG managed to complete 80%

tile replacement in the fourth floor with BNB. BNB still needs more time to work in room 411 before second

clearance can be done in room 411. Omega off site



Omega Environmental Services, Inc.

Daily Field Log

4570 Campus Drive, Suite 30

Newport Beach, California 92660

Phone: (949) 252-2145, Fax: (949) 252-2148

Project Number: 2019-3299UCI	Date: 5/18/2019
Project Name: Asbestos Project Monitor Air Monitoring	Omega Representative: NS
Project Address: Rowland Hall – Room 411	

TIME AND ACTIVITY

9:30 PM - Omega on site. Work area was inspected. No asbestos-related activities.

The work includes ceiling tile replacement by the General Contractor (BNB) and the final clean-up will be conducted after completion of the ceiling tiles throughout the work area by the abatement contractor (ECG).

10:30 - Perimeter air samples in progress on the 4th floor by decontamination unit, negative air machine exhaust and hallway.

In addition, area are samples in progress on the 3rd and 5th floors hallways.

12:30 AM - BNB completed the ceiling tile replacement. ECG will continue with the clean up inside the work area.

Final air samples will be collected on Monday (May 20)

1:30 AM – All perimeter and area samples were collected. The concentrations of total airborne fibers for any of the collected samples did not exceed the EPA recommended criteria of 0.01 f/cc. 1:30 AM – Omega off site

Omega Site Representative Signature: N. Salari	Date: 5/19/19

State of California Division of Occupational Safety and Health Certified Site Surveillance Technician

Christopher E Canas



Certification No. 16-5978

Expires on __08/16/19____

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.

Asbestos Training Program

......

and the

This is to certify

Christopher Canas ****

Has successfully completed 40 hours of formal training entitled

NIOSH 582 Equivalency

Presented By **Environmental Compliance Training** PO BOX 16555 San Diego, CA. 92176 (858) 558-7465

Con Annun

Director:

Walter T. Amenta, CIH

100000

Class Dates: 12/11/2017 to 12/15/2017 Expiration Date: N/A Certification Number: 1217N582E-02

