

Marc Gomez

Assistant Vice-Chancellor Environmental Health & Safety 4600 Health Sciences Rd., Irvine, CA 92697-2725

June 14, 2019

KENNETH C. JANDA DEAN, SCHOOL OF PHYSICAL SCIENCES

RE: May 2019 Prevalent 24/7 Air Monitoring Report for Rowland Hall

Dear Dean Janda.

The attached report from Omega Environmental, dated June 11, 2019, provides prevalent 24/7 air monitoring results for Rowland Hall, including during non-asbestos-related construction activities, for the period of May 20 through 24, 2019.

We have reviewed the report, including the air sample measurements. Based on our review, the air sample data has been determined to meet the Environmental Protection Agency (EPA) clearance criteria of 0.01 fibers per cubic centimeters of air (f/cc), which means the air quality in public spaces met or exceeded all applicable standards.

If you have any questions regarding the environmental health and safety of Rowland Hall, please don't hesitate to contact us via phone (**949.824.6889**) or email (**magomez@uci.edu**). After hours calls may be directed to 949.824.6200.

If you have any questions regarding the construction activities in Rowland Hall, please contact Design and Construction Services Senior Project Manager Chris Schneider via email (jcshne1@uci.edu).

We look forward to a safe and successful completion of the Rowland Hall fire life safety improvement project. Please let us know if you have any questions.

Sincerely,

Marc A. Gomez

Assistant Vice-Chancellor

Environmental Health and Safety

Attachment

Alvin Samala

Industrial Hygiene Manager

Environmental Health and Safety



Asbestos Air Monitoring Summary Report University of California, Irvine Rowland Hall Irvine, California 92618

Project Number 2019-3299UCI June 11, 2019

Prepared For:

Susan Robb University of California, Irvine 4600 Health Science Road Irvine, California 92697 Prepared By:

Navid Salari Omega Environmental Services 4570 Campus Drive, Suite 30 Newport Beach, California 92660

_____ Navid Salari

Sr. Project Manager, CAC #94-1597

Senior Project Manager
Steve Rosas

Principal, CAC #92-0284



	TABLE OF CONTENTS			
1.	EXECUTIVE SUMMARY1			
2.	AIR SAMPLE RESULTS			

ATTACHMENT A

PCM Air Sample Results, Daily Notes and Inspectors' Certifications



1. EXECUTIVE SUMMARY

The following is an air monitoring summary report for work performed at Rowland Hall, Building 400 located at the University of California, Irvine (UCI) in Irvine California. The scope of work consisted of around the clock air monitoring from Monday through Friday, including during general non-asbestos construction activities throughout the subject building.

Christopher Canas, a California Certified Site Surveillance Technician (CSST #16-5978), and Jesse Sanchez and Josh Baker (EPA-AHERA¹ Building inspectors and Contractor Supervisors), with Omega Environmental Services, Inc. (Omega) performed the air monitoring from May 20 through May 24, 2019. The monitoring was performed at the direction of UCI Environmental Health and Safety and Navid Salari, a California Certified Asbestos Consultant (CAC# 94-1557) with Omega. Attachment A includes copies of the air sample results, daily notes and inspectors' certifications.

2. AIR SAMPLE RESULTS

Area air samples were collected at select locations in the building each work shift. The purpose of the area air monitoring was to measure the airborne fiber concentrations in the subject building. Analyses were performed using the Phase Contrast Microscopy (PCM) analytical methodology as described in National Institute for Occupational Safety and Health (NIOSH) 7400 A protocol. Omega's representatives are NIOSH-582² certified and analyzed the collected air samples at the site. Table 1 provides a summary of the air sample results:

Table 1 - Air Sample Results

Date	Sample #	Sample Locations / Work Activity	Result (f/cc)
05/20/19	1	Service floor hallway / T-bar, drywall installation and pluming work	< 0.002
05/20/19	2	1st floor hallway / None	< 0.002
05/20/19	3	2 nd floor hallway / None	< 0.002
05/20/19	4	Service floor hallway / None	< 0.002
05/20/19	5	1st floor hallway / None	< 0.002
05/20/19	6	2 nd floor hallway / None	< 0.002
05/20-21/19	7	Service floor hallway / None	< 0.002
05/20-21/19	8	1st floor hallway / None	< 0.002
05/20-21/19	9	2 nd floor hallway / None	< 0.002
05/20-21/19	10	3 rd floor hallway / None	< 0.002
05/20-21/19	11	4 th floor hallway / ceiling tile removal, clean up above ceiling grid and installing pipes	< 0.002
05/20-21/19	12	5 th floor hallway / None	< 0.002

¹ Asbestos Hazard Emergency Response Act

² NIOSH-582 or equivalent – Individual trained to analyze samples by Phase Contrast Microscopy



Date	Sample #	Sample Locations / Work Activity	Result (f/cc)
05/21/19	1	Service floor hallway / Installing drywall, T-bar and plumbing work	0.002
05/21/19	2	1st floor hallway / None	< 0.002
05/21/19	3	2 nd floor hallway / None	< 0.002
05/21/19	4	Service floor hallway / None	< 0.002
05/21/19	5	1st floor hallway / None	< 0.002
05/21/19	6	2 nd floor hallway / None	< 0.002
05/21-22/19	7	Service floor, hallway / None	< 0.002
05/21-22/19	8	1st floor, hallway / None	< 0.002
05/21-22/19	9	2 nd floor, hallway / Reframing plaster wall, stairs	< 0.002
05/21-22/19	10	3 rd floor, hallway / None	0.003
05/21-22/19	11	4th floor, hallway / ceiling tile replacement and installing pipes	0.004
05/21-22/19	12	5 th floor, hallway / None	< 0.002
05/22/19	1	Service floor hallway / Drywall & T-bar installation and plumbing work	<0.002
05/22/19	2	1st floor hallway / None	< 0.002
05/22/19	3	2 nd floor hallway / None	< 0.002
05/22/19	4	Service floor, hallway / None	< 0.002
05/22/19	5	1st floor, hallway / None	< 0.002
05/22/19	6	2 nd floor hallway / None	< 0.002
05/22-23/19	7	Service floor hallway / None	< 0.002
05/22-23/19	8	1st floor hallway / None	< 0.002
05/22-23/19	9	2 nd floor hallway / None	< 0.002
05/22-23/19	10	3 rd floor hallway / None	< 0.002
05/22-23/19	11	4th floor hallway / Ceiling tiles replacements and installing pipes, reframing plaster, stairs	< 0.002
05/22-23/19	12	5 th floor hallway / None	< 0.002
05/23/19	1	Service floor hallway / FM construction in assigned areas, drywall/electrical install	<0.002
05/23/19	2	1st floor hallway / None	0.003
05/23/19	3	2 nd floor hallway / None	< 0.002
05/23/19	4	Service floor hallway / None	< 0.002
05/23/19	5	1st floor hallway / None	< 0.002
05/23/19	6	2 nd floor hallway / None	< 0.002
05/23-24/19	7	Service floor hallway / Framing stand pipes in stairs	< 0.002
05/23-24/19	8	1st floor hallway / None	< 0.002
05/23-24/19	9	2 nd floor hallway / None	< 0.002
05/23-24/19	10	3 rd floor hallway / None	< 0.002
05/23-24/19	11	4 th floor hallway / Installing pipe and containment set up	0.003
05/23-24/19	12	5 th floor hallway / None	< 0.002
05/24/19	1	Service floor hallway / FM construction in assigned area - Installing drywall, T-bar and plumbing work	<0.002
05/24/19	2	1 st floor hallway / None	< 0.002

Asbestos Air Monitoring Summary Report University of California, Irvine Rowland Hall Building 400 Irvine, California



Date	Sample #	Sample Locations / Work Activity	Result (f/cc)
05/24/19	3	2 nd floor hallway / None	< 0.002

f/cc – Fibers per cubic centimeter

Based on the results of the PCM analysis, all samples were found to contain fiber concentrations less than the EPA Clearance Criteria of 0.01 f/cc.



Attachment A

	10,000 (1011)	
Project Number:	2019-3299UCI	
Project Site Address:	UC Irvine	
Sample Date:	5/20/19	
Analysis type:	PCM (NIOSH 7400A)	OME
Analysis by:	Christopher Cañas	ENVIRON
Date Analyzed:	5/20/19	/ S (A)

Sample ID: 1	Start time: 0605	End time: 1405
Sample location: Service Floor Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume:1,200
Work activity: Drywall & T-bar installation, & plumbing work	No of fibers: 4.5	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample ID: 2	Start time:0608	End time: 1408	
Sample location: 1st Floor Hallway	Flow rate (LPM): 2.5	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1,200	
Work activity: None	No of fibers: 2	No of fields: 100	
	Airborne fiber concentration (fibers/cc): <0.002		
Other comments:			

Sample ID: 3	Start time: 0610	End time: 1410	
Sample location: 2 nd Floor Hallway	Flow rate (LPM): 2.5		
	Total time: 480	Total volume: 1,200	
Work activity: None	No of fibers: 2	No of fields: 100	
Airborne fiber concentration (fibers/cc): <0.002			
Other comments:			

Sample name (print)	: Josh Baker	
Signature	: Josh Baker	Page 1 of 1

Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall UCI Irvine, CA	
Sample Date:	5/20/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA ENVIRONMENTAL
Analysis by:	Jesse Sanchez	ENVIRONMENTAL
Date Analyzed:	5/20/19	

Sample ID: 04	Start time: 1400	End time: 2200	
Sample location: Service floor – Hallway	Flow rate (LPM): 2.5	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200	
Work activity: None	No of fibers: 2	No of fields: 100	
	Airborne fiber concentration (fibers/cc): <0.002		
Other comments:			

Sample ID: 05	Start time: 1400	End time: 2200	
Sample location: 1 st floor – Hallway	Flow rate (LPM): 2.5	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200	
Work activity: None	No of fibers: 1	No of fields: 100	
	Airborne fiber concentration (fibers/cc): <0.002		
Other comments:			

Sample ID: 06	Start time: 1401	End time: 2201
Sample location: 2 nd floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 3.5	No of fields: 100
	Airborne fiber concentration	on (fibers/cc): <0.002
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM:	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentration	on (fibers/cc):
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentration (fibers/cc):	
Other comments:		

Sample ID:	Start time:	End time:	
Sample location:	Flow rate (LPM):		
	Total time:	Total volume:	
Work activity:	No of fibers:	No of fields:	
	Airborne fiber conce	Airborne fiber concentration (fibers/cc):	
Other comments:			

Sample name (print)	: Chris Canas	
Signature	: Chris Canas	Page <u>1</u> of1_

Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall UCI Irvine, CA	
Sample Date:	5/20 - 5/21/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Jesse Sanchez	ENVIRONMENTAL ENVIRONMENTAL
Date Analyzed:	5/21/19	AWENE

Sample ID: 07	Start time: 2200	End time: 0600
Sample location: Service floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 3	No of fields: 100
	Airborne fiber concen	tration (fibers/cc): <0.002
Other comments:		

Sample ID: 08	Start time: 2200	End time: 0600
Sample location: 1 st floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 1	No of fields: 100
	Airborne fiber concer	ntration (fibers/cc): <0.002
Other comments:		

Sample ID: 09	Start time: 2201	End time: 0601
Sample location: 2 nd floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 4.5	No of fields: 100
	Airborne fiber concentra	tion (fibers/cc): <0.002
Other comments:		

Sample ID: 10	Start time: 2201	End time: 0601
Sample location: 3 rd Floor - Hallway	Flow rate (LPM: 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 4	No of fields: 100
	Airborne fiber concen	tration (fibers/cc): <0.002
Other comments:		

Sample ID: 11	Start time: 2202	End time: 0602
Sample location: 4 th floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: Installing pipes, removing ceiling	No of fibers: 3	No of fields: 100
Tiles + cleaning above ceiling tiles	cleaning above ceiling tiles Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample ID: 12	Start time: 2202	End time: 0602
Sample location: 5 th floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 5	No of fields: 100
	Airborne fiber concer	ntration (fibers/cc): <0.002
Other comments:		

Sample name (print)	: Jesse Sanchez				
Signature	: Jesse Sanchez	Page _	11	_ of	_2

Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall UCI Irvine, CA	
Sample Date:	5/20 - 5/21/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Jesse Sanchez	ENVIRONMENTAL ENAIRONMENTAL
Date Analyzed:	5/21/19	

Sample ID: 13	Start time: *	End time: *
Sample location: Field blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity: None	No of fibers: 0	No of fields: 100
	Airborne fiber conce	entration (fibers/cc): 0
Other comments:		

Sample ID: 14	Start time: *	End time: *
Sample location: Sealed blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity: None	No of fibers: 0	No of fields: 100
	Airborne fiber conce	entration (fibers/cc): 0
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentration	on (fibers/cc):
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM:	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber conce	entration (fibers/cc):
Other comments:		·

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentration	on (fibers/cc):
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber conc	entration (fibers/cc):
Other comments:		

Sample name (print)	: Jesse Sanchez				
Signature	: Jesse Sanchez	Page	<u>2</u>	_ of	_2

_	10,0000 = 1, , 000 100011118 00000 (1 01/1)	
Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall UCI Irvine, CA	
Sample Date:	05/21/2019	
Analysis type:	PCM (NIOSH 7400A)	OMEG/ ENVIRONMENTA
Analysis by:	NS	ENVIRONMENTA
Date Analyzed:	05/21/2019	PAINTE PAIN

Sample ID: 01	Start time: 0600	End time: 1400	
Sample location: Service floor – Hallway	Flow rate (LPM): 2.5		
	Total time: 480	Total volume: 1200	
Work activity: Installing drywall, T-bar and	No of fibers: 6	No of fields: 100	
plumbing work	Airborne fiber concentration (fibers/cc): 0.002		
Other comments:			

Sample ID: 02	Start time: 0600	End time: 1400
Sample location: 1 st floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 4	No of fields: 100
	Airborne fiber concer	ntration (fibers/cc): <0.002
Other comments:		

Sample ID: 03	Start time: 0600	End time: 1400
Sample location: 2 nd floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 3	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample ID: 04	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentration (fibers/cc):	
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentration (fibers/cc):	
Other comments:		

Sample ID:	Start time:	End time:	
Sample location:	Flow rate (LPM):	Flow rate (LPM):	
	Total time:	Total volume:	
Work activity:	No of fibers:	No of fields:	
	Airborne fiber concentration (fibers/cc):		
Other comments:			

Sample name (print)	: Josh Baker	
Signature	: Josh Baker	Page <u>1</u> of <u>1</u>

Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall UCI Irvine, CA	
Sample Date:	5/21/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA ENVIRONMENTAL
Analysis by:	Jesse Sanchez	ENVIRONMENTAL
Date Analyzed:	5/21/19	OMEON

Sample ID: 04	Start time: 1400	End time: 2200
Sample location: Service floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 1.5	No of fields: 100
	Airborne fiber concent	ration (fibers/cc): <0.002
Other comments:		

Sample ID: 05	Start time: 1400	End time: 2200
Sample location: 1 st floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 1	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample ID: 06	Start time: 1401	End time: 2201
Sample location: 2 nd floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 5	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM:	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber conce	entration (fibers/cc):
Other comments:		·

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentration (fibers/cc):	
Other comments:		

Sample ID:	Start time:	End time:	
Sample location:	Flow rate (LPM):	Flow rate (LPM):	
	Total time:	Total volume:	
Work activity:	No of fibers:	No of fields:	
	Airborne fiber concentration (fibers/cc):		
Other comments:			

Sample name (print)	:Jesse Sanchez	
Signature	Jesse Sanchez	Page <u>1</u> of1_

	10,000000 = 1,7 1200 100011118 = 0.000 (1 01/1)	
Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall	
Sample Date:	5/21 – 5/22/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Jesse Sanchez	ENVIRONMENTAL
Date Analyzed:	5/22/19	

Sample ID: 07	Start time: 2200	End time: 0600	
Sample location: Service floor – hallway	Flow rate (LPM): 2.5		
	Total time: 480	Total volume:1200	
Work activity: None	No of fibers: 1	No of fields: 100	
	Airborne fiber concer	tration (fibers/cc): <0.002	
Other comments:		·	

Sample ID: 08	Start time: 2200	End time: 0600
Sample location: 1 st floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume:1200
Work activity: None	No of fibers: 5	No of fields: 100
	Airborne fiber concent	tration (fibers/cc): <0.002
Other comments:		

Sample ID: 09	Start time: 2201	End time: 0601	
Sample location: 2 nd floor – hallway	Flow rate (LPM): 2.5		
	Total time: 480	Total volume:1200	
Work activity: Reframing plaster wall - stairs	No of fibers: 3	No of fields: 100	
	Airborne fiber concentrati	on (fibers/cc): <0.002	
Other comments:			

Sample ID: 10	Start time: 2201	End time: 0601
Sample location: 3 rd floor – hallway Flow rate (LPM): 2.5		
	Total time: 480	Total volume:1200
Work activity: None	No of fibers: 7	No of fields: 100
	Airborne fiber concer	ntration (fibers/cc): 0.003
Other comments:		

Sample ID: 11	Start time: 2202	End time: 0602	
Sample location: 4 th floor – hallway	Flow rate (LPM): 2.5		
	Total time: 480	Total volume:1200	
Work activity: Ceiling tiles replacement and	No of fibers: 9	No of fields: 100	
installing pipes Airborne fiber concentration (fibers/cc): 0.004			
Other comments:			

Sample ID: 12	Start time: 2202	End time: 0602
Sample location: 5 th floor – hallway	cation: 5 th floor – hallway Flow rate (LPM): 3.5	
	Total time: 480	Total volume:1200
Work activity: None	No of fibers: 1.5	No of fields: 100
	Airborne fiber concen	tration (fibers/cc): <0.002
Other comments:		

Sample name (print)	: Jesse Sanchez				
Signature	: Jesse Sanchez	Page _	1	_ of	_2

	Tevalent 24/1 Am momentum Data (1 Civi)	
Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall	
Sample Date:	5/21 – 5/22/19	
Analysis type:	PCM (NIOSH 7400A)	OME
Analysis by:	Jesse Sanchez	ENVIRONM
Date Analyzed:	5/22/19	

ENVIRONMENTAL ENVIRONMENTAL
OMEOH.

Sample ID: 13	Start time: * End time: *		
Sample location: Filed Blank	Flow rate (LPM): *		
	Total time: *	Total volume: *	
Work activity:	No of fibers: 0	No of fields: 100	
	Airborne fiber concentration (fibers/cc): 0		
Other comments:			

Sample ID: 14	Start time: *	End time: *
Sample location: Sealed blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber concentration	on (fibers/cc): 0
Other comments:		

Sample name (print)	: Jesse Sanchez				
Signature	: Jesse Sanchez	Page _	_2	of _	_2

	<i>\</i>	
Project Number:	2019-3299UCI	
Project Site Address:	UC Irvine	
Sample Date:	5/22/19	
Analysis type:	PCM (NIOSH 7400A)	OME
Analysis by:	Christopher Cañas	ENVIRON
Date Analyzed:	5/22/19	

Sample ID: 1	Start time: 0605	End time: 1405
Sample location: Service Floor Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume:1,200
Work activity: Drywall & T-bars installation, & plumbing work	No of fibers: 4.5	No of fields: 100
	Airborne fiber concentrati	on (fibers/cc): <0.002
Other comments:		

Sample ID: 2	Start time:0608	End time: 1408	
Sample location: 1st Floor Hallway	Flow rate (LPM): 2.5		
	Total time: 480	Total volume: 1,200	
Work activity: None	No of fibers: 3	No of fields: 100	
	Airborne fiber concentration	n (fibers/cc): <0.002	
Other comments:			

Sample ID: 3	Start time: 0610	End time: 1410
Sample location: 2 nd Floor Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1,200
Work activity: None	No of fibers: 2.5	No of fields: 100
	Airborne fiber concentration	on (fibers/cc): <0.002
Other comments:		

Sample name (print)	: Josh Baker	
Signature	: Josh Baker	Page 1 of 1

1 Tevalent 24/7 Ini momeoring Data (1 Civi)		
Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall	
Sample Date:	5/22/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA ENVIRONMENTAL
Analysis by:	Jesse Sanchez	ENVIRONMENTAL
Date Analyzed:	5/22/19	

Sample ID: 04	Start time: 1400	End time: 2200
Sample location: Service floor – hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume:1200
Work activity: None	No of fibers: 3	No of fields: 100
	Airborne fiber concentr	ration (fibers/cc): <0.002
Other comments:		

Sample ID: 05	Start time: 1400	End time: 2200
Sample location: 1 st floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume:1200
Work activity: None	No of fibers: 1	No of fields: 100
	Airborne fiber concen	tration (fibers/cc): <0.002
Other comments:		

Sample ID: 06	Start time: 1400	End time: 2201	
Sample location: 2 nd floor – hallway	Flow rate (LPM): 2.5		
	Total time: 480	Total volume: 1200	
Work activity: None	No of fibers: 1	No of fields: 100	
	Airborne fiber concentration	on (fibers/cc): <0.002	
Other comments:			

Sample ID:	Start time:	End time:		
Sample location:	Flow rate (LPM):	Flow rate (LPM):		
	Total time:	Total volume:		
Work activity:	No of fibers:	No of fields:		
	Airborne fiber conce	entration (fibers/cc):		
Other comments:		·		

Sample ID:	Start time:	End time:	
Sample location:	Flow rate (LPM):		
	Total time:	Total volume:	
Work activity:	No of fibers:	No of fields:	
	Airborne fiber concentration (fibers/cc):		
Other comments:			

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber conc	entration (fibers/cc):
Other comments:		

Sample name (print)	: Chris canas	
Signature	::Chris Canas	Page1 of1

	revarence in a ratio monitoring batta (1 em)	
Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall	
Sample Date:	5/22 - 5/23/19	
Analysis type:	PCM (NIOSH 7400A)	OMEC
Analysis by:	Jesse Sanchez	ENVIRONME!
Date Analyzed:	5/23/19	

Sample ID: 07	Start time: 2200	End time: 0600		
Sample location: Service floor – hallway	Flow rate (LPM): 2.5	Flow rate (LPM): 2.5		
	Total time: 480	Total volume:1200		
Work activity: None	No of fibers: 3.5	No of fields: 100		
	Airborne fiber concen	Airborne fiber concentration (fibers/cc): <0.002		
Other comments:				

Sample ID: 08	Start time: 2200	End time: 0600	
Sample location: 1 st floor – Hallway	Flow rate (LPM): 2.5		
	Total time: 480	Total volume:1200	
Work activity: None	No of fibers: 1	No of fields: 100	
	Airborne fiber concentration (fibers/cc): <0.002		
Other comments:			

Sample ID: 09	Start time: 2201	End time: 0601		
Sample location: 2 nd floor – hallway	Flow rate (LPM): 2.5			
	Total time: 480	Total volume:1200		
Work activity: None	No of fibers: 1	No of fields: 100		
	Airborne fiber concentration (fibers/cc): <0.002			
Other comments:				

Sample ID: 10	Start time: 2201	End time: 0601		
Sample location: 3 rd floor – hallway	Flow rate (LPM): 2.5			
	Total time: 480	Total volume:1200		
Work activity: None	No of fibers: 1.5	No of fields: 100		
	Airborne fiber concern	Airborne fiber concentration (fibers/cc): <0.002		
Other comments:				

Sample ID: 11	Start time: 2202	End time: 0602	
Sample location: 4 th floor – hallway	Flow rate (LPM): 2.5		
	Total time: 480	Total volume:1200	
Work activity: Ceiling tiles replacements	No of fibers: 5	No of fields: 100	
and installing pipes, re framing plaster stairs	Airborne fiber concentration (fibers/cc): <0.002		
Other comments:			

Sample ID: 12	Start time: 2202	End time: 0602		
Sample location: 5 th floor – hallway	Flow rate (LPM): 3.5	Flow rate (LPM): 3.5		
	Total time: 480	Total volume:1200		
Work activity: None	No of fibers: 2	No of fields: 100		
	Airborne fiber concentration (fibers/cc): <0.002			
Other comments:				

Sample name (print)	:Jesse Sanchez				
Signature	:Jesse Sanchez	Page _	1	_ of	_2

	revalent 24/7 Am momenting Bata (1 Civi)	
Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall	
Sample Date:	5/22 - 5/23/19	
Analysis type:	PCM (NIOSH 7400A)	OME
Analysis by:	Jesse Sanchez	ENVIRONA
Date Analyzed:	5/23/19	7 (127)

Sample ID: 13	Start time: *	End time: *
Sample location: Filed Blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber conce	entration (fibers/cc): 0
Other comments:		

Sample ID: 14	Start time: *	End time: *
Sample location: Sealed blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber conce	ntration (fibers/cc): 0
Other comments:		

Sample name (print)	: Jesse Sanchez	
Signature	: Jesse Sanchez	Page2 of2

110 (then 2 ii / thi monitoring that (1 civi)		
Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall UCI Irvine, CA	
Sample Date:	05/23/2019	
Analysis type:	PCM (NIOSH 7400A)	OME
Analysis by:	Jesse Sanchez	ENVIRONME
Date Analyzed:	05/23/2019	2 X X X X X X X X X X X X X X X X X X X

	_
0	MEGA
	IRONMENTAI

Sample ID: 01	Start time: 0600	End time: 1400
Sample location: Service floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: FM construction in assigned area	No of fibers: 5	No of fields: 100
Drywall/ electrical install Airborne fiber concentration (fibers/cc): <0.002		
Other comments:		

Sample ID: 02	Start time: 0600	End time: 1400
Sample location: 1 st floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: none	No of fibers: 8	No of fields: 100
	Airborne fiber concer	ntration (fibers/cc): 0.003
Other comments:		

Sample ID: 03	Start time: 0600	End time: 1400
Sample location: 2 nd floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: none	No of fibers: 3	No of fields: 100
	Airborne fiber concer	ntration (fibers/cc): <0.002
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentrati	on (fibers/cc):
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
Airborne fiber concentration (fibers/cc):		
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber conce	entration (fibers/cc):
Other comments:		·

Sample name (print)	: Josh Baker	
Signature	: Josh Baker	Page <u>1</u> of1

Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall	
Sample Date:	5/23/19	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	Jesse Sanchez	ENVIRONMENTAL ENVIRONMENTAL
Date Analyzed:	5/23/19	

Sample ID: 04	Start time: 1400	End time: 2200
Sample location: Service floor – hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume:1200
Work activity: None	No of fibers: 1	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample ID: 05	Start time: 1400	End time: 2200
Sample location: 1 st floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume:1200
Work activity: None	No of fibers: 3.5	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample ID: 06	Start time: 1401	End time: 2201
Sample location: 2 nd floor – hallway Flow rate (LPM): 2.5		
	Total time: 480	Total volume:1200
Work activity: None	No of fibers: 1	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentration (fibers/cc):	
Other comments:		·

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentration (fibers/cc):	
Other comments:		

Sample ID:	Start time:	End time:	
Sample location:	Flow rate (LPM):	Flow rate (LPM):	
	Total time:	Total volume:	
Work activity:	No of fibers:	No of fields:	
	Airborne fiber conc	Airborne fiber concentration (fibers/cc):	
Other comments:			

Sample name (print)	: Jesse Sanchez	
Signature	: Jesse Sanchez	Page1 of1

	10,010,111 1110,1110,1111, 2 0000 (1 01/1)	
Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall	
Sample Date:	5/23 - 5/24/19	
Analysis type:	PCM (NIOSH 7400A)	OME
Analysis by:	Jesse Sanchez	ENVIRON
Date Analyzed:	5/24/19	



Sample ID: 07	Start time: 2200	End time: 0600
Sample location: Service floor – hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume:1200
Work activity: Framing stand pipe in stairs	No of fibers: 4.5	No of fields: 100
Airborne fiber concentration (fibers/cc): <0.002		on (fibers/cc): <0.002
Other comments:		

Sample ID: 08	Start time: 2200	End time: 0600
Sample location: 1 st floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume:1200
Work activity: None	No of fibers: 2	No of fields: 100
	Airborne fiber concentration (fibers/cc): <0.002	
Other comments:		

Sample ID: 09	Start time: 2201	End time: 0601
Sample location: 2 nd floor – hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume:1200
Work activity: None	No of fibers: 2	No of fields: 100
Airborne fiber concentration (fibers/cc): <0.002		
Other comments:		

Sample ID: 10	Start time: 2201	End time: 0601
Sample location: 3 rd floor – hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume:1200
Work activity: None	No of fibers: 1	No of fields: 100
	Airborne fiber concer	ntration (fibers/cc): <0.002
Other comments:		

Sample ID: 11	Start time: 2202	End time: 0602	
Sample location: 4 th floor – hallway	Flow rate (LPM): 2.5		
	Total time: 480	Total volume:1200	
Work activity: Installing pipes + set up	No of fibers: 6.5	No of fields: 100	
containment	Airborne fiber concentration (fibers/cc): 0.003		
Other comments:			

Sample ID: 12	Start time: 2202	End time: 0602
Sample location: 5 th floor – hallway	Flow rate (LPM): 3.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 1	No of fields: 100
	Airborne fiber concer	ntration (fibers/cc): <0.002
Other comments:		

Sample name (print)	: Jesse Sanchez				
Signature	: Jesse Sanchez	Page _	1	_ of	_2

	revalent 24/7 Am monitoring Data (1 CM)	
Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall	
Sample Date:	5/23 - 5/24/19	
Analysis type:	PCM (NIOSH 7400A)	OME
Analysis by:	Jesse Sanchez	ENVIRON
Date Analyzed:	5/24/19	2 4 4 4 4 4



Sample ID: 13	Start time: *	End time: *
Sample location: Filed Blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber concentration	on (fibers/cc): 0
Other comments:		

Sample ID: 14	Start time: *	End time: *
Sample location: Sealed blank	Flow rate (LPM): *	
	Total time: *	Total volume: *
Work activity:	No of fibers: 0	No of fields: 100
	Airborne fiber concentration	on (fibers/cc): 0
Other comments:		

Sample name (print)	: Jesse Sanchez				
Signature	:Jesse Sanchez	Page _	2	_ of	_2

-	i i c v unioni c z v v uni mionitoring unua (i civi)	
Project Number:	2019-3299UCI	
Project Site Address:	Rowland Hall UCI Irvine, CA	
Sample Date:	05/24/2019	
Analysis type:	PCM (NIOSH 7400A)	OMEGA
Analysis by:	NS	ENVIRONMENT
Date Analyzed:	05/24/2019	744271-7314

Sample ID: 01	Start time: 0600	End time: 1400
Sample location: Service floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: FM construction in assigned area	No of fibers: 4	No of fields: 100
Drywall installation and T-bar installation	Airborne fiber concentration	on (fibers/cc): <0.002
Other comments:		

Sample ID: 02	Start time: 0600	End time: 1400
Sample location: 1 st floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 5	No of fields: 100
	Airborne fiber concer	ntration (fibers/cc): <0.002
Other comments:		

Sample ID: 03	Start time: 0600	End time: 1400
Sample location: 2 nd floor – Hallway	Flow rate (LPM): 2.5	
	Total time: 480	Total volume: 1200
Work activity: None	No of fibers: 3	No of fields: 100
	Airborne fiber concentration	on (fibers/cc): <0.002
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentration	ion (fibers/cc):
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber concentration	on (fibers/cc):
Other comments:		

Sample ID:	Start time:	End time:
Sample location:	Flow rate (LPM):	
	Total time:	Total volume:
Work activity:	No of fibers:	No of fields:
	Airborne fiber conce	entration (fibers/cc):
Other comments:		

Sample name (print)	: Josh Baker	
Signature	: Josh Baker	Page <u>1</u> of <u>1</u>



Field Logs

PAGE: <u>1</u>

PROJECT NAME	UCI - Rowland hall	DATE	05/20/2019
SITE ADDRESS	Ring Rd, Irvine, CA 92697	Omega PROJECT #	2019-3299UCI
SITE CONTACT	Susan Robb (949)233-8889	IH NAME	J. Baker

0530 I arrive on site and begin calibrating hi flow pumps for clearance in room 411. They were placed on the north, south and east sides of the containment. They are calibrated to run at 10 LPM for 2 hours and will be retrieved at 0730.

0600 Pumps were started on the service level, 1st floor and the 2nd floor for Omega's 24-hour surveillance of Rowland hall. They are operating at 2.5LPM and will run for 8 hours. The filter media for each pump will be swapped out at 1400. FM construction is currently inspecting the electrical raceways on all levels. There is no other work that was scheduled on the construction calendar.

0700 I walk over to the ICS building per request of BNB to inspect a hallway and give a visual confirmation of overspray. Abatement crews will spot abate all the overspray so that the electricians can continue work.

0800 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

0900 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1000 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1100 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1200 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1300 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1400 Chris reports that he will be late. I am unable to stay later due to personal issues. I leave the key for room 275 above the pump on the 2nd floor. I am checked out with Susan and I am off site at 1400

Josh Baker

Field Notes



PAGE 1 of 1

PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3299UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/20/2019	IH NAME	Christopher Cañas

1:35pm: On site for 2 nd shift of 24/7 prevalent monitoring. Waiting for air samples to finish for initial reading. There
will be no work conducted during this shift.
3:30pm: New PCM cassettes have been placed on a set of new pumps. They will run continuously into Jesse's shift and
are expected to be picked up around 10:00pm. PCM cassettes were read on site via NIOSH 7400 Method and
determined to be below PEL. Sample results were first sent via text to Susan Robb, Jeremy Gress, Rito Rincon, and
Navid Salari. They confirmed the readings and afterwards posted results in the 1 st floor lobby near the elevators.
5:00pm : Checked on Pumps; they are operating as intended. Checked on work; no construction work is being done.
6:30pm : Lunch
8:00pm: Checked on Pumps; they are operating as intended. Checked on work; no construction work is being done
10:30pm: Omega Representative Christopher Cañas reviewed project details with Jesse Sanchez and is now leaving
site. Will return tomorrow during 2 nd shift.

Omega IH Signature: Christopher Cañas



Omega Environmental Services, Inc. <u>Daily Field Log</u>

4570 Campus Drive, Suite 30 Newport Beach, California 92660

Phone: (949) 252-2145, Fax: (949) 252-2148

Page # 1 of 1

Project Number: 2019-3299UCI	Date: 05/20/2019
Project Name: 24/7	Omega Representative: Jesse Sanchez
Project Address: Rowland Hall UCI Irvine, CA	
Client Contact:	
Client Phone #:	

	TIME AND ACTIVITY
2200	Omega Jesse Sanchez arrive on-site to start 10 pm shift, Omega Chris Canas is on-site to give Jesse a brief
	Summary of any activities during his shift. There are 3 low flow pumps set on the service, 1st and 2nd floor. At this
	Time ECG are working on the 4 th floor tearing down the containment in room 411. Cosco + BNB are on-site,
	Cosco are installing pipes on the 4 th floor + BNB are removing ceiling tiles on the 4 th floor hallway. Omega Jesse
	Demobilize air samples + analyze them using NIOSH 7400 method, new batch of samples have been set up.
2300	At this time Omega send PCM air results to UCI Reps. + Omega Navid Salari.
2400	At this time No issues to report, ECG are prepping some rooms for tile removal and debris clean up + BNB
	Are removing ceiling tiles in the hallway for Cosco to conduct their work.
0100	Omega walk the site to check on the work + low flow air samples.
0200	Omega returns from the walk, Cosco continue to work on the 4th floor hallway installing pipes for the fire system
	Using proper PPE + half-face respirators. ECG continue to work on the 4th floor demobilizing and removing
	Ceiling tiles, rooms 417 and 420 have been prepped with 6 mil poly to protect any objects in the room, ECG are
	Vacuuming the ceiling tiles before disposing them in 6 mil asbestos bags.
0300	No issues to report at this time work continues to move forward.
0400	At this time ECG are cleaning the work area before tearing down the containment + Cosco continue to install
	Pipes on the 4 th floor.
0500	At this time Omega begins to prep PCM air cassettes by labeling them before mobilizing them.
0600	At this time Omega demobilize PCM air samples and set up new batch of samples. Omega Josh Baker arrives
	On-site to start 6 am shift.
0630	Omega Jesse has finished analyzing PCM air samples and send results to UCI Reps. + Omega Rep. Navid Salari
	Omega Josh Baker will post air sample results, Omega Jesse begins to leave site.

Omega Site Representative Signature: Jesse Sanchez Date: 05/20/2019	Omega Site Representative Signature: Jesse Sanchez	Date: 05/20/2019
--	--	------------------



Field Logs

PAGE: <u>1</u>

PROJECT NAME	UCI - Rowland hall	DATE	05/21/2019
SITE ADDRESS	Ring Rd, Irvine, CA 92697	Omega PROJECT #	2019-3299UCI
SITE CONTACT	Susan Robb (949)233-8889	IH NAME	J. Baker

0600 Pumps were started on the service level, 1st floor and the 2nd floor for Omega's prevalent 24-hour air monitoring of Rowland hall. They are operating at 2.5LPM and will run for 8 hours. The filter media for each pump will be swapped out at 1400.

0700 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

0800 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time. Daily walk with Chris and Javier was at 0815. We looked at stairwell 2 and inspected the 4th floor.

0900 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1000 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1100 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1200 Omega breaks for lunch and will return at 1300. All pumps are working properly.

1300 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1400 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1500 The pump on the service level was low on battery. This was swapped with a charged battery. FM construction is off site.

1600 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1700 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.



Field Logs

PAGE: <u>2</u>

1800 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1900 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

2000 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

2100 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

2200 Jesse arrives on site and was briefed on the requirements of the overnight shift. I check out and I am off site.

Josh Baker



Omega Environmental Services, Inc. <u>Daily Field Log</u>

4570 Campus Drive, Suite 30 Newport Beach, California 92660

Phone: (949) 252-2145, Fax: (949) 252-2148

Page # 1 of 1

Project Number: 2019-3299UCI	Date: 05/21/2019
Project Name: 24/7	Omega Representative: Jesse Sanchez
Project Address: Rowland Hall UCI Irvine, CA	
Client Contact:	
Client Phone #:	

	TIME AND ACTIVITY		
2200	At this time Omega Jesse Sanchez arrives on-site to start 10 pm shift, Omega Josh Baker is on-site to brief Jesse		
	On any activities during his shift. At this time Omega Josh is relieved from the site, before Josh leaves site Omega		
	Walk throughout the site. At this time there are 3 PCM air samples that are being demobilized to be analyzed on-		
	Site. Omega set up new batch of samples; ECG, Cosco + BNB arrive on-site, Scope of work: ECG will prep work		
	Areas on the 4th floor for BNB + ECG to demo. Ceiling tiles + Cosco will be installing pipes on the 4th floor.		
2300	At this time Omega send PCM air results to UCI Reps. + Omega Navid Salari.		
2400	BNB at this time are working on the 2 nd floor stairs re-framing plaster wall in the stairs, after this BNB will put or		
	PPE to assist ECG demo. Ceiling tiles then install new ceiling tiles, so Cosco can install their pipes for new fire		
	System.		
0100	At this time Omega walks the site to check on the work.		
0200	Omega returns from walking the site, ECG have covered the walls, floors + any objects not feasible to be moved		
	With 6 mil poly. ECG begin to demo. Ceiling tiles + vacuuming any visible debris on the ceiling tiles. No issues		
	To report at this time.		
0300	No issues to report at this time work continues to move forward.		
0400	At this time ECG are cleaning the work area before tearing down the containment + Cosco continue to install		
	Pipes on the 4 th floor.		
0500	Omega begins to prep PCM air cassettes by labeling them before mobilizing them.		
0600	At this time Omega demobilize PCM air samples and set up new batch of samples.		
0645	At this time Omega send PCM air results to UCI Reps. + Omega Navid Salari.		
0830	Omega Josh Baker arrives on-site for 0830 am shift, Jesse gives a brief summary of any activities during the shift.		
	Samples have been set on the service, 1st and 2nd floor, Omega Jesse leaves site.		

Omega Site Representative Signature: Jesse Sanchez	Date: 05/21/2019



Field Logs

PAGE: <u>1</u>

PROJECT NAME	UCI - Rowland hall	DATE	05/22/2019
SITE ADDRESS	Ring Rd, Irvine, CA 92697	Omega PROJECT #	2019-3299UCI
SITE CONTACT	Susan Robb (949)233-8889	IH NAME	J. Baker

0600 Pumps were started on the service level, 1st floor and the 2nd floor for Omega's prevalent 24-hour air monitoring of Rowland hall. They are operating at 2.5LPM and will run for 8 hours. The filter media for each pump will be swapped out at 1400.

0700 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

0800 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time. Daily walk with Chris and Javier was at 0815. We looked at stairwell 2 and inspected the 4th floor. Navid arrives on site and we inform Rick that Omega's key to room 275 had been lost.

0900 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1000 FM construction continues to work in the service level. They are finishing the drywall and installing cabinets and vent hood attachments. I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1100 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1200 Omega breaks for lunch and will return at 1300. All pumps are working properly.

1300 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1400 Chris arrives on site and was briefed on all activities during my shift. The pumps were swapped out for freshly charged pumps and the samples will be read by Chris. The samples will also be posted by him. I check out and I'm off site.

Josh Baker

Field Notes



PAGE 1 of 1

PROJECT NAME	UCI Rowland Hall	SITE CONTACT	Susan Robb
PROJECT NUMBER	2019-3299UCI	CLIENT NUMBER	(949) 233-8889
DATE	5/22/2019	IH NAME	Christopher Cañas

1:25pm: On site for 2 nd shift of 24/7 prevalent monitoring. Waiting for air samples to finish for initial reading. There
will be no work conducted during this shift.
3:25pm: New PCM cassettes have been placed on a set of new pumps. They will run continuously into Jesse's shift and
are expected to be picked up around 10:00pm. PCM cassettes were read on site via NIOSH 7400 Method and
determined to be below PEL. Sample results were first sent via text to Susan Robb, Jeremy Gress, Rito Rincon, and
Navid Salari. They confirmed the readings and afterwards posted results in the 1 st floor lobby near the elevators.
5:45pm : Checked on Pumps; they are operating as intended. Checked on work; no construction work is being done.
6:10pm : Lunch
8:20pm: Checked on Pumps; they are operating as intended. Checked on work; no construction work is being done
10:35pm: Omega Representative Christopher Cañas reviewed project details with Jesse Sanchez and is now leaving
site. Will return tomorrow during 2 nd shift.

Omega IH Signature: Christopher Cañas



Omega Environmental Services, Inc. <u>Daily Field Log</u>

4570 Campus Drive, Suite 30 Newport Beach, California 92660

Phone: (949) 252-2145, Fax: (949) 252-2148

Page # 1 of 1

Project Number: 2019-3299UCI	Date: 05/22/2019
Project Name: 24/7	Omega Representative: Jesse Sanchez
Project Address: Rowland Hall UCI Irvine, CA	
Client Contact:	
Client Phone #:	

2200	At this time Omega Jesse Sanchez arrives on-site to start 10 pm shift, Omega Chris Canas is on-site to brief Jesse
	On any activities during his shift. ECG, BNB + Cosco arrive on-site, Scope of work: ECG will be prepping rooms
	For demo. Removal. BNB will be working on framing throughout the stairs + Cosco will be installing pipes for
	New fire system. ECG will be using proper PPE + half-face respirators for ceiling removal as a pre-caution,
	Ceiling tiles will be vacuumed + demobilized in 6 mil poly bags. PCM cassettes have been switched out and set up.
2300	Omega has analyzed air samples and will send results to UCI Reps. + Omega Rep. Navid Salari.
2400	Omega walks the site to check on the work.
0100	During Omegas walk, Cosco are installing pipes; BNB are reframing plaster in the stairs on the 4 th floor + ECG
	Are prepping rooms for ceiling tiles removal.
0200	At this time there are no issues to report at this time, work continues to move forward.
0300	Omega walks the site, ECG have covered the walls, floors + any objects not feasible to be moved
	With 6 mil poly. ECG begin to demo. Ceiling tiles + vacuuming any visible debris on the ceiling tiles. No issues
	To report at this time.
0400	No issues to report at this time work continues to move forward.
0430	At this time ECG are cleaning the work area before tearing down the containment + Cosco continue to install
	Pipes on the 4 th floor.
0500	Omega begins to prep PCM air cassettes by labeling them before mobilizing them.
0600	At this time Omega demobilize PCM air samples and set up new batch of samples, Omega Josh arrives on-site.
0635	At this time Omega send PCM air results to UCI Reps. + Omega Navid Salari.
0700	Omega Jesse begins to leave site, Omega Josh Baker will remain on-site for the 1st shift, samples have been set up
	On the service, 1st and 2nd floor.

Omega Site Representative Signature: Jesse Sanchez Date: 05/22/2019
--



Field Logs

PAGE: 1

PROJECT NAME	UCI - Rowland hall	DATE	05/23/2019
SITE ADDRESS	Ring Rd, Irvine, CA 92697	Omega PROJECT #	2019-3299UCI
SITE CONTACT	Susan Robb (949)233-8889	IH NAME	J. Baker

0600 Pumps were started on the service level, 1st floor and the 2nd floor for Omega's prevalent 24-hour air monitoring of Rowland hall. They are operating at 2.5LPM and will run for 8 hours. The filter media for each pump will be swapped out at 1400.

0700 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

0800 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time. Daily walk with Chris and Javier was at 0815. We looked at stairwell 2 and inspected the 4th floor. Navid arrives on site and we inform Rick that Omega's key to room 275 had been lost.

0900 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1000 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time. Daily walk with Chris and Javier was at 1015.

1100 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1200 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1300 Omega breaks for lunch and will return at 1300. All pumps are working properly.

1400 Navid arrives on site to read samples in place of Chris. Chris is out today due to illness. I will cover the remainder of the shift till Jesse arrives. Data was sent to Susan and Navid confirms the results. The results were posted next to the 1stfloor elevator. The 2nd floor pump was out of battery and was replaced with a new pump. The pump is set to run at 2.5 LPM and will run for 8 hours.

1500 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1600 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.



Field Logs

PAGE: <u>2</u>

1700 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1800 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

1900 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

2000 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

2100 I walk the site and inspect the pumps. All pumps are currently running. There is nothing unusual to report at this time.

2200 Jesse arrives on site and was briefed on the requirements of the overnight shift.

Josh Baker



Omega Environmental Services, Inc. <u>Daily Field Log</u>

4570 Campus Drive, Suite 30 Newport Beach, California 92660

Phone: (949) 252-2145, Fax: (949) 252-2148

Page # 1 of 1

Project Number: 2019-3299UCI	Date: 05/23/2019
Project Name: Prevalent 24/7	Omega Representative: Jesse Sanchez
Project Address: Rowland Hall - 4th floor UCI Irvine, CA	
Client Contact:	
Client Phone #:	

	TIME AND ACTIVITY			
2200	At this time Omega Jesse Sanchez arrives on-site to start 10 pm shift, Omega Josh Baker is on-site to brief Jesse			
	On any activities during his shift. ECG, BNB + Cosco arrive on-site, Scope of work: Cosco will be working on			
	Installing pipes for new fire system on the 4 th floor. BNB + ECG will work on demoing ceiling tiles, ECG will			
	Prep the work area with 6 mil poly before demoing ceiling tiles. BNB will also be assisting Cosco with installing			
	Stand pipe throughout the stair well. Omega demobilize air samples to be analyzed on-site.			
2300	Omega has analyzed air samples and will send results to UCI Reps. + Omega Rep. Navid Salari.			
2400	Omega walks the site to check on the work.			
0100	During Omegas walk, Cosco are working on stand pipe throughout the stairs, ECG are working on demoing			
	Ceiling tiles with ECG.			
0200	At this time there are no issues to report at this time, work continues to move forward.			
0300	Omega walks the site, ECG have covered the walls, floors + any objects not feasible to be moved			
	With 6 mil poly. ECG are demoing Ceiling tiles + vacuuming any visible debris on the ceiling tiles. No issues			
	To report at this time.			
0400	No issues to report at this time work continues to move forward.			
0430	At this time ECG are cleaning the work area before tearing down the containment + Cosco continue to install			
	Pipes on the 4 th floor.			
0500	Omega begin to prep PCM air cassettes by labeling them before mobilizing them.			
0600	At this time Omega demobilize PCM air samples and set up new batch of samples, Omega Josh arrives on-site.			
0635	At this time Omega send PCM air results to UCI Reps. + Omega Navid Salari.			
0700	Omega Jesse begins to leave site, Omega Josh Baker will remain on-site for the 1st shift, samples have been set up			
	On the service, 1st and 2nd floor.			

Omega Site Representative Signature: Jesse Sanchez

Date: 05/23/2019



Field Logs

PAGE: <u>1</u>

PROJECT NAME	UCI - Rowland hall	DATE	05/24/2019
SITE ADDRESS	Ring Rd, Irvine, CA 92697	Omega PROJECT#	2019-3299UCI
SITE CONTACT	Susan Robb (949)233-8889	IH NAME	J. Baker

0600 I arrive on site and assume responsibilities for Omega's 24/7 air monitoring of Rowland hall. There are currently 3 low-volume pumps running on the service level, the 1st floor and the 2nd floor hallways. They are operating at 2.5 LPM and will continuously run for 24 hours with filter changes every 8 hours. Jesse briefs me on all work activity that happened during the night shift.

0700 I walk the site. Workers from BNB and FM construction are beginning to show up to their prescribed areas of work. All pumps are running and there is nothing unusual to report at this time.

0800 I walk the job site. All pumps are currently running and there is nothing unusual to report at this time.

0900 I walk the job site. All pumps are currently running and there is nothing unusual to report at this time.

1000 I walk the job site. All pumps are currently running and there is nothing unusual to report at this time.

1100 I walk the job site. All pumps are currently running and there is nothing unusual to report at this time.

1200 I walk the job site. All pumps are currently running and there is nothing unusual to report at this time.

1300 I walk the job site. All pumps are currently running and there is nothing unusual to report at this time.

1400 Navid arrives on site to read the prevalent 24/7 air monitoring PCM samples for the day. All samples were well below the criteria. Daily post was made, and the results were sent to Susan to be uploaded to the website.

Josh Baker


State of California Division of Occupational Safety and Health **Certified Site Surveillance Technician**

Christopher E Canas

Certification No. 16-5978

Expires on __08/16/19_

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.





CERTIFICATE NUMBER

89016

This is to Certify that

JESSE SANCHEZ

Has Completed the Course of

AHERA ASBESTOS ABATEMENT CONTRACTOR/SUPERVISOR 8 HR. REFRESHER COURSE CA-014-04

UNDER TSCA 206, FOR PURPOSES OF COMPLIANCE WITH 29 CFR 1926.1101 AND

TITLE 8 CCR 1529 AND TITLE 8 CCR 5208

ARMANDO DUCOING

DIRECTOR

August 31, 2018

COMPLETION DATE

E083118CSR

083118

CLASS NUMBER / STARTING DATE

August 31, 2019 Certificate Expires



CERTIFICATE NUMBER 79041

This is to Certify that

JESSE SANCHEZ

Has Completed the Course of

AHERA ASBESTOS ABATEMENT BUILDING INSPECTOR 4 HR. REFRESHER COURSE CA-014-06

UNDER TSCA 206, FOR PURPOSES OF COMPLIANCE WITH 29 CFR 1926.1101 AND

TITLE 8 CCR 1529 AND TITLE 8 CCR 5208

ARMANDO DUCOING DIRECTOR

August 17, 2018

E081718BIR

081718

August 17, 2019

COMPLETION DATE

CLASS NUMBER / STARTING DATE

CERTIFICATE EXPIRES



CERTIFICATE NUMBER
32297

This is to Certify that

JESSE SANCHEZ

Has Completed the Course of

AIR SAMPLING & ANALYSIS OF AIRBORNE ASBESTOS (NIOSH-582 EQUIVALENT)

UNDER TSCA 206, FOR PURPOSES OF COMPLIANCE WITH 29 CFR 1926.1101 AND

TITLE 8 CCR 1529 AND TITLE 8 CCR 5208.

ARMANDO DUCOING

DIRECTOR

September 21, 2018

E091718NIOSH

091718

COMPLETION DATE

CLASS NUMBER / STARTING DATE

CERTIFICATE EXPIRES



83670

This is to Certify that

JOSH MERL BAKER

Has Completed the Course of

AHERA ASBESTOS ABATEMENT BUILDING INSPECTOR 4 HR. REFRESHER COURSE CA-014-06

UNDER TSCA 286, FOR PURPOSES OF COMPLIANCE WITH 28 CFR 1926-1101 AND TITLE 8 CCR 1529 AND TITLE 8 CCR 5288.

ARMANDO DUCOING

DIRECTOR

April 12, 2019

E041219BIR

041219

April 12, 2020

COMPLETION DATE

CLASS NUMBER / STARTING DATE

CHRISTICATE EXPIRES



CERTIFICATE NUMBER 35408

This is to Certify that

JOSH MERL BAKER

Has Completed the Course of

AHERA ASBESTOS ABATEMENT CONTRACTOR/SUPERVISOR 8 HR. REFRESHER COURSE CA-014-04

UNDER ISCA 206, FOR PURPOSES OF COMPLIANCE WITH 29 CFR 1926,1101 AND TITLE S CCR 1529 AND TITLE 8 CCR 5208. ARMANDO DUCOING DIRECTOR

March 23, 2019

E032319CSR

032319

March 23, 2020

COMPLETION DATE

CLASS NUMBER / STARTING DATE

CERTIFICATE EXPIRES

State of California Division of Occupational Safety and Health **Certified Asbestos Consultant**

Navid Salari LOF TA

Certification No. 194-1557

Expires on 03/10/20"

This certification was issued by the Division of Occupational Sefety and Health as authorized by Sections 7180 at sed of the Business and Professions Code.

Applied Petrography Incorporated

This is to certify that

Navid Salari

has satisfactorily completed all the requirements for Sampling and Evaluating Airborne Askestos Dust

NIOSH 582

on this the twenty-seventh day of September, 1991.

Course # 910927-1_

SS#

Director

Trestde 1